



MUNICIPAL REPORT

For The Quarter Ending
December 31, 2021 | FY22 Q2



Established 1915

BROWARD
County Public Schools

PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (**S**afety, **M**usic & **A**rt, **A**thletics, **R**enovation and **T**echnology) is the **\$800 million capital improvement** program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.

Heron Heights Elementary School



Address: 11010 NOB HILL ROAD, PARKLAND 33076
Location Num: 3961
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$2,160,694
Total Facilities Budget (Sum of Projects): \$657,000

PRIMARY RENOVATIONS P.002147 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

HIRE CONTRACTOR



PROJECT UPDATE

The Letter of Recommendation (LOR) was issued on 7/1/2021. The project is at Procurement pending advertisement.

PROJECT SCOPE

Exterior Re-painting at Buildings 1, 2 MUSIC/ART ROOM Space Conversion -New sink and cabinets Music Room Renovation with Shelving for instruments. HVAC Improvements- Test & Balance.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$85,000	\$42,346	\$42,654
Construction	\$440,000	\$13,500	\$426,500
Construction Mgmt	\$87,700	\$61,221	\$26,479
Contingency	\$39,300	\$0	\$39,300
Consultants	\$5,000	\$2,431	\$2,569
Project Total:	\$657,000	\$119,498	\$537,502

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Laptops
digital marquee

BUDGET

\$100,000

MUSIC

SCOPE

104 Instruments delivered

TECHNOLOGY

SCOPE

836 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.

Marjory Stoneman Douglas High School



Address: 5901 PINE ISLAND ROAD, PARKLAND 33076
Location Num: 3011
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$38,200,519
Total Facilities Budget (Sum of Projects): \$10,107,805

PRIMARY RENOVATIONS P.000817 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

HIRE CONTRACTOR



PROJECT UPDATE

Building Dept. issued a LOR on April 26, 2021. The Project is in the GMP preparation phase. A Roof Reality Report was issued to CMAR and AE for review. The Designer issued an addendum for roof/mechanical comments and removal of building 9 roofing scope, this is being handled as an emergency re-roofing project. The CMAR is currently preparing the Guaranteed Maximum Price (GMP), which is expected the first week of November. AECOM requested CMAR to include portables in the GMP. CMAR is adjusting the GMP accordingly which has extended the submittal duration of the GMP. GMP was submitted on 12/22/21 and was distributed for review.

PROJECT SCOPE

Sitework (Replace VFD (4) at the swimming pool) Entire Fire Alarm Replacement Art Lab Music Room Re-Roofing: Buildings 1 (6500SF), 2 (20000 SF), 3 (6100SF), 4 (Membrane flashing at metal edge 160LF), 5 (5000SF), 6 (27000SF), 7 (Membrane flashing at metal edge 160 LF), 8 (10300SF), 9 (14016SF) & 11 Exterior Painting: Buildings 1 (including soffits), 2, 3, 4, 5, 7, 8 (including soffits), 9, 10, & 11 Mechanical Upgrades: Buildings 1 (Controls, exhaust hood, ductwork (1000lf), exhaust fans (4), increase make-up air, (2) AHU, piping, & small exhaust/hood.), 2 (Controls, 2X2 exhaust/hoods, ductwork replacement, exhaust fans (8), AHU (2), fan coil, large exhaust, piping, roof condenser, and small exhaust /hood (4).), 3 (Controls, exhaust Fans. piping, & air compressor.), 4 (Controls, ductwork 1600 LF, AHU 2, & piping.), 5 (Controls, ductwork 3000LF, AHU 2, & piping 31552LF.), 6 (Controls, ductwork 4000LF, AHU 6, & piping 45049 LF.), 7 (Controls, AHU (2), Exterior AHU (2), ductwork 2000LF, controls, AHU (2), & piping 24262 SF), 8 (Controls, duct dampers (4), AHU replacement (6), ductwork, Electric unit heater, exhaust fans (2), AHU 4, & piping 25724.), & 9 (Controls, ductwork, AHU (2), & piping.) Steel Door Replacement: Building 6 Storefront/Curtainwall: Building 6 Flooring: Building 6 (PE Weight Room)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$720,000	\$441,836	\$278,164
Construction	\$6,530,044	\$1,820	\$6,528,224
FF&E and Technology	\$2,575	\$2,573	\$2
Construction Mgmt	\$1,789,665	\$1,771,965	\$17,700
Contingency	\$470,371	\$0	\$470,371
Consultants	\$35,000	\$7,667	\$27,333
Project Total:	\$9,547,655	\$2,225,861	\$7,321,794

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.

Marjory Stoneman Douglas High School



Address: 5901 PINE ISLAND ROAD, PARKLAND 33076
Location Num: 3011
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$38,200,519
Total Facilities Budget (Sum of Projects): \$10,107,805

PRIMARY RENOVATIONS P.002185 New Addition to Replace Building 12

CURRENT PHASE

RISK LEVEL

CONSTRUCTION CLOSEOUT



PROJECT UPDATE

The Certificate of Occupancy (form 110b) was received on 8/13/2021. CHNG-3 was approved by the Board during the December RSBM. CHNG-8 will be going to the Board in February for final approval. All closeout documents have been received from the GC and AE Electronically. Documents have been turned over to the school. The Warranty Walkthrough was completed on 9/1/2021. After all change orders have been finalized and approved the Certificate of Final Inspection (form 209) will be submitted for approval.

PROJECT SCOPE

The new addition replaced the existing Building 12 with 30 new general-purpose classrooms, administrative offices, teacher planning spaces, and other required spaces totaling approximately 44,480 (SF).

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002185-HVC New Addition to Replace Building 12 (HVAC)

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

The commissioning of the chiller and equipment has been completed.

PROJECT SCOPE

Installation of a new chiller, pumps, and piping to serve Buildings 12 and 13. The chiller yard will be built on the northwest side of Building 13.

FLAG: Schedule, REASON: Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

PLANNING/DESIGN

BUDGET

\$100,000

IN PROGRESS

Kick-off meeting is being scheduled.

ATHLETICS



COMPLETE

SCOPE

Weight Room

MUSIC



COMPLETE

SCOPE

239 Instruments delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:

Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

MEDIUM:

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:

The risk is low and further risk reducing measures are not necessary.

Marjory Stoneman Douglas High School



Address: 5901 PINE ISLAND ROAD, PARKLAND 33076
Location Num: 3011
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$38,200,519
Total Facilities Budget (Sum of Projects): \$10,107,805

PRIMARY RENOVATIONS P.002219 Modular Classrooms (portables)

CURRENT PHASE

RISK LEVEL

CONSTRUCTION CLOSEOUT



PROJECT UPDATE

Phase 1 The Certificate of Occupancy (form 110b) was completed by the Building Dept. on 8/13/18 The Certificate of Final Inspection (form 209) was fully executed on 1/13/2020. Phase 2 No Certificate of Occupancy (form 110b) needed for portable removal The Certificate of Final Inspection (form 209) was fully executed on 10/1/2021 All closeout documents have been received from the GC and revised. The warranty walkthrough will be coordinated.

PROJECT SCOPE

The scope of Work includes the following; Phase 1: Modular Classroom Removal Removal of existing modular classrooms and group restrooms, inclusive of all associated components. Demolition in existing modular unit C12 Removal of existing service sink in group restroom Removal of existing EWC's Phase 2: Outdoor Basketball Court Replacement

FLAG:

No Data Available

PRIMARY RENOVATIONS P.002299 Demolition of Building 12 and Restore Site

CURRENT PHASE

RISK LEVEL

PROJECT PLANNING



PROJECT UPDATE

12-6-22 - Design Team submitted ATP request to BCPS authorities.

PROJECT SCOPE

Demolition of existing Building #12, sits at the north-east end of the site, south of the student parking lot area. It is a 45,600 sq ft, three-story structure containing classrooms, administrative areas, restrooms, as well as accessory mechanical and electrical spaces. Three stories are connected through interior stairs at both, east and west end, with an elevator on the west side of the building

FLAG:

No Data Available

TECHNOLOGY

COMPLETE **SCOPE**
1,504 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.

Marjory Stoneman Douglas High School



Address: 5901 PINE ISLAND ROAD, PARKLAND 33076
Location Num: 3011
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$38,200,519
Total Facilities Budget (Sum of Projects): \$10,107,805

PRIMARY RENOVATIONS P.002587 Re-Roofing Building 9

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

-Building 9 roof is dried-in and metalwork has been completed. -The tile work for the roof is on hold, due to a nationwide shortage of approved tile adhesive and tile.

PROJECT SCOPE

-Emergency reroof on Building 9.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$484,956	\$0	\$484,956
Construction Mgmt	\$51,696	\$0	\$51,696
Contingency	\$23,498	\$0	\$23,498
Project Total:	\$560,150	\$0	\$560,150

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:

Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:

The risk is low and further risk reducing measures are not necessary.

Park Trails Elementary School



Address: 10700 TRAILS END, PARKLAND 33076
Location Num: 3781
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$5,309,557
Total Facilities Budget (Sum of Projects): \$3,584,690

PRIMARY RENOVATIONS P.002116 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

The roofing work and the parapet coping are 95% completed. The new curbs have been installed.

PROJECT SCOPE

Re-roofing: Building 1 Fire Alarm Improvements: Campus-wide HVAC Improvements; 3 New Mini Split AC Units for IT Rooms in Building 1 Conversion of Existing Space to Music and/or Art Lab(s) Music Room & Art Room Renovations

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$222,500	\$137,169	\$85,331
Construction	\$2,439,987	\$1,116,609	\$1,323,378
Direct Purchase	\$215,200	\$0	\$215,200
Construction Mgmt	\$365,200	\$229,390	\$135,810
Contingency	\$326,803	\$0	\$326,803
Consultants	\$15,000	\$6,315	\$8,685
Project Total:	\$3,584,690	\$1,489,483	\$2,095,207

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

BUDGET

\$100,000

IN PROGRESS

Coordinating proposals

MUSIC

SCOPE

COMPLETE 263 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 867 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.

Riverglades Elementary School



Address: 7400 PARKSIDE DRIVE, PARKLAND 33067
Location Num: 2891
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$11,430,602
Total Facilities Budget (Sum of Projects): \$3,118,177

PRIMARY RENOVATIONS P.001866 SMART Program Renovation

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

Roof flashing in progress in Buildings 2, 5, & 6. 100%. Waiting Final Inspection. Building 1: - Fire Alarm rough in progress 90% - Fire Sprinkler install in progress 90%. Building 2 Fire Alarm rough in progress 40%

PROJECT SCOPE

Fire Sprinklers: Buildings 1, 2, 3, 4, & 6 Fire Alarm HVAC Improvements Re-roofing: Buildings 1, 2, 5, & 6.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$286,000	\$198,242	\$87,758
Construction	\$2,007,975	\$1,399,193	\$608,782
Direct Purchase	\$281,271	\$278,255	\$3,016
Construction Mgmt	\$343,000	\$343,000	\$0
Contingency	\$188,931	\$0	\$188,931
Consultants	\$6,000	\$0	\$6,000
Utilities	\$5,000	\$0	\$5,000
Project Total:	\$3,118,177	\$2,218,690	\$899,487

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

PLANNING/DESIGN

BUDGET

\$100,000

IN PROGRESS

Proposals are being coordinated for scope and ballot development.

MUSIC



COMPLETE

SCOPE

436 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

287 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:

Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and/or other changes should be introduced to reduce the criticality.

MEDIUM:

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:

The risk is low and further risk reducing measures are not necessary.

Westglades Middle School



Address: 11000 HOLMBERG ROAD, PARKLAND 33076
Location Num: 3871
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$4,711,200
Total Facilities Budget (Sum of Projects): \$4,407,040

PRIMARY RENOVATIONS P.001814 Covered Walkways & Relocate 3 Portables

CURRENT PHASE

RISK LEVEL

CONSTRUCTION CLOSEOUT



PROJECT UPDATE

Substantial completion was achieved on 11/4/2019. All change orders including the deductive change order have been completed. This project went to the Board in December for Final Release and retainage. The Certificate of Final Inspection (Form 209) will be signed by the Superintendent after. Currently in the process of getting the GC & AE to complete their warranty walkthrough.

PROJECT SCOPE

Relocate Three (3) Portables from Glades MS to Westglades MS

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.

Westglades Middle School



Address: 11000 HOLMBERG ROAD, PARKLAND 33076
Location Num: 3871
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$4,711,200
Total Facilities Budget (Sum of Projects): \$4,407,040

PRIMARY RENOVATIONS P.002131 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

This project is in Construction, renovation work has not started. PM met w/ Vice Principal La Rosa on December 14 to discuss scope and staging. GC, InTeg, has coordinated two onsite walkthroughs of the Roof and Mechanical scope. A preconstruction meeting will be coordinated for January. InTeg submitted a staging plan for review, pending approval for the staging area submittals.

PROJECT SCOPE

Scope of Work: 1) HVAC: Building 1, 2, 3, & 4 2) Roof: Building 1, 2, 3, & 4 3) Building Envelope Improvements include wall cracks and stucco repair. 4) Structural steel column replacement 5) Louvers at Building 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$272,000	\$149,586	\$122,414
Construction	\$3,447,275	\$0	\$3,447,275
Construction Mgmt	\$485,000	\$255,901	\$229,099
Contingency	\$194,765	\$0	\$194,765
Consultants	\$8,000	\$1,418	\$6,582
Project Total:	\$4,407,040	\$406,905	\$4,000,135

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom Projectors
student laptops
carts
administrative laptops
teacher laptops & cart wiring

BUDGET

\$100,000

MUSIC

SCOPE

56 Instruments Delivered

TECHNOLOGY

SCOPE

758 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.