



MUNICIPAL REPORT

For The Quarter Ending
December 31, 2021 | FY22 Q2



Established 1915

BROWARD
County Public Schools

PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (**S**afety, **M**usic & **A**rt, **A**thletics, **R**enovation and **T**echnology) is the **\$800 million capital improvement** program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.

Lake Forest Elementary School



Address: 3550 SW 48 AVENUE, PEMBROKE PARK 33023
Location Num: 831
Board District: 1
Board Member: Ann Murray
ADEFP Budget: \$3,971,142
Total Facilities Budget (Sum of Projects): \$3,171,161

PRIMARY RENOVATIONS P.001886 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

ACTIVE CONSTRUCTION



PROJECT UPDATE

-12/6: The AE uploaded a 01250a for the GC to prepare a deductive CO for the skylight caulking work that was not performed/deemed necessary. -12/15: The PMOR PM asked the Asst. Chief Building Official (ACBO) if he had discussed the need for repair of the Building 5 fireproofing with the Senior Fire Official (SFO). -12/16: The AE asked for an update on the status of the Building 5 fireproofing. The PMOR PM followed up with the ACBO and he said he would talk to the SFO. -12/22: The GC scheduled the equipment training for 1/18/22. -12/27: PPO stated they cannot attend the equipment training on 1/18/22. -12/28: The GC rescheduled the equipment training for 2/14/22 to accommodate PPO.

PROJECT SCOPE

Reroofing: Buildings 01, 03, 05, 06, 07, 09, 10, & 13 HVAC Improvements: Controls, Condenser Units and Air Handlers to Buildings 01, 03, 04, 05, 06, & 07

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$304,979	\$137,264	\$167,715
Construction	\$2,105,519	\$1,538,730	\$566,789
Direct Purchase	\$276,685	\$195,530	\$81,155
Construction Mgmt	\$342,666	\$313,145	\$29,521
Contingency	\$134,011	\$0	\$134,011
Consultants	\$3,840	\$0	\$3,840
Utilities	\$3,461	\$0	\$3,461
Project Total:	\$3,171,161	\$2,184,669	\$986,492

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

BUDGET

\$100,000

IN PROGRESS

MUSIC



COMPLETE

SCOPE

608 Instruments delivered

TECHNOLOGY



COMPLETE

SCOPE

456 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:

Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:

The risk is low and further risk reducing measures are not necessary.

Lake Forest Elementary School



Address 3550 SW 48 AVENUE, PEMBROKE PARK 33023
 Location Num: 831
 Board District: 1
 Board Member: Ann Murray
 ADEFP Budget: \$3,971,142
 Total Facilities Budget (Sum of Projects): \$3,171,161

Projector
 cafeteria projection system
 teacher chairs
 blinds
 studio equipment
 office chairs
 traffic cones
 cone bars
 cone cart
 single cassette recorders
 headphones
 stools
 safety cones
 portable cooler
 canopy
 digital scanner
 desktops
 computer

Projector
 sanitizing electrostatic sprayer
 traffic cones

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.

Watkins Elementary School



Address: 3520 SW 52 AVENUE, PEMBROKE PARK 33023
Location Num: 511
Board District: 1
Board Member: Ann Murray
ADEFP Budget: \$3,443,840
Total Facilities Budget (Sum of Projects): \$3,035,840

PRIMARY RENOVATIONS P.002074 SMART Program Renovations

CURRENT PHASE

RISK LEVEL

CONSTRUCTION CLOSEOUT



PROJECT UPDATE

Buildings 1 & 2 roofs are 100% Complete. The Painting of Buildings 1 & 2 are also 100% complete. Final change orders are being processed and close out documents have started.

PROJECT SCOPE

Re-Roofing of Buildings 1 & 2. Painting of Buildings 1 & 2.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$114,900	\$81,930	\$32,970
Construction	\$2,200,191	\$2,153,501	\$46,690
Direct Purchase	\$356,473	\$356,473	\$0
Construction Mgmt	\$223,831	\$131,259	\$92,572
Contingency	\$135,445	\$0	\$135,445
Consultants	\$5,000	\$1,718	\$3,282
Project Total:	\$3,035,840	\$2,724,881	\$310,959

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Laptops
digital marquee

BUDGET

\$100,000

TECHNOLOGY



COMPLETE

SCOPE

288 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:

Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:

The risk is low and further risk reducing measures are not necessary.