





MUNICIPAL REPORT

For The Quarter Ending September 30, 2022 | FY23 Q1





PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) School Spotlight editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



RISK LEVEL

Cooper City Elementary School

	Ŕ

5080 SW 92 AVENUE, COOPER CITY 33328 1211 6 Manuel A. Serrano

\$1,655,933

Total Facilities Budget (Sum of Projects): \$1,177,238

PRIMARY RENOVATIONS P.002150 Cooper City ES - SMART Program Renovations

Address

Location Num:

Board District:

Board Member:

ADEFP Budget:

CURRENT PHASE

5-Construction

PROJECT UPDATE

The installation of the new fire alarm system and restroom renovations continued throughout September.

PROJECT SCOPE

Building Envelope Improvements inclusive of exterior door hardware replacement and reroofing of Building 85. HVAC improvements inclusive of chiller pump exhaust fan replacements and campus-wide Test & Balance. Campus-wide Fire Alarm Replacement. Media Center and ADA restroom renovations.
BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$99,000	\$63,533	\$35,467
Construction	\$863,358	\$677,920	\$185,438
FF&E and Technology	\$51,625	\$36,439	\$15,186
Construction Mgmt	\$124,000	\$124,000	\$0
Contingency	\$31,755		\$31,755
Consultants	\$7,500	\$5,062	\$2,438
Project Total:	\$1,177,238	\$906,954	\$270,284
FLAG:			

No Data Available

SCHOOL CHOICE ENHANCEMENT (SCEP) CURRENT PHASE COMPLETE

DELIVERED

Golf Cart, Floor replacement, Reception area furniture, Principal's office furniture, Chairs, Laptops, EarthWalk Cart, Cart cable management, Motorola digital portable radios, Playground windscreen, signage TV, Desktops IN PROGRESS Exterior water fountain outside FISH 162 - Two-Way Radios, Picnic tables, Signage

BUDGET

\$100.000

ATHLETICS SCOPE NULL MUSIC SCOPE 319 Instruments Delivered

TECHNOLOGY

COMPLETE 198 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.



LEAD TO SMART STUDENTS.	QUARTER ENDING SEPTEMBER 30, 2022
Cooper City High School	
Address	9401 STIRLING ROAD, COOPER CITY 33328
Location Num:	1931
Board District:	6
Board Member:	Manuel A. Serrano
ADEFP Budget:	\$12,055,868
Total Facilities Budget (Sum of Projects):	\$8,609,000
PRIMARY RENOVATIONS P.002133 Cooper City HS - SMART Program R	enovations
CURRENT PHASE	RISK LEVEL
4-Bid & Award	No Risk
PROJECT UPDATE	

9/1/22- Had a meeting with Akins to discuss the pricing in the guaranteed maximum price (GMP) package. 9/22/22- Had an internal meeting with the architect and Akins to review the GMP package.

PROJECT SCOPE

Re-roofing: Buildings 13, 21 & 22. Replace or Repair Doors: Buildings 3, 4, 5, 7, 8, 9,10, & 13. Replace or Repair Windows: Buildings 4, & 10. Restroom Renovations: Buildings 3, 5, 6, & 8. Electrical Improvements- Transformers, Switchgear, Sub Panels, Lighting replacement Fire Sprinklers: Buildings 4, 6, 9, & 16 with civil work site tie-in. HVAC Improvements: Buildings 6 & 16 Auditorium Accessibility STEM Lab Improvements- Robotics and Cyber Security Labs Renovation BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$640,000	\$452,753	\$187,247
Construction	\$6,080,000		\$6,080,000
Construction Mgmt	\$1,024,990	\$982,674	\$42,316
Contingency	\$831,010		\$831,010
Consultants	\$15,000	\$9,660	\$5,340
Utilities	\$18,000		\$18,000
Project Total:	\$8,609,000	\$1,445,087	\$7,163,913

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4 Q1	2024 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE IMPLEMENTATION DELIVERED Laptops, EarthWalk Cart, ThinkPads

BUDGET \$100,000 IN PROGRESS Media Center Furniture

ATHLE	TICS				
~	<u>SCOPE</u>				
COMPLETE	Weight R	oom			
MUSIC	:				
~	<u>SCOPE</u>				
COMPLETE	166 Instru	iments Deliver	ed		
TECHNOLOGY					
~	<u>SCOPE</u>				
COMPLETE	150 Items	Delivered			

SCHOOL SPOTLIGHT

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.



5-Construction

PROJECT UPDATE

GC is not currently onsite, there are issues with the T&B described below.

PROJECT SCOPE

Re-roofing of Building 1, 2, 3, 4, 5, 6 & 85. Media Center & Art Room Improvements in Buildings 1, 2, 4 & 85 Mechanical Improvements Building 1, 2, 3, 4, & 85 Aluminum canopy restoration campus-wide. Fire Alarm upgrade campus-wide.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$297,000	\$239,749	\$57,251
Construction	\$3,347,246	\$3,114,268	\$232,978
FF&E and Technology	\$52,522	\$49,875	\$2,647
Direct Purchase	\$443,146	\$443,142	\$4
Construction Mgmt	\$543,257	\$543,257	\$0
Contingency	\$171,529		\$171,529
Consultants	\$10,000	\$7,272	\$2,728
Project Total:	\$4,864,700	\$4,397,563	\$467,137

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE	BUDGET
COMPLETE	\$100,000

DELIVERED

Student laptops, Classroom projectors ceiling mounted, Cafeteria partitions, Window blinds & (7) Laptops

ATH	ILETICS
~	<u>SCOPE</u>
COMPLE	TE NULL
MU	SIC
~	<u>SCOPE</u>
COMPLE	^{TE} 254 Instruments delivered
TEC	HNOLOGY
~	<u>SCOPE</u>
COMPLE	477 Items Delivered

SCHOOL SPOTLIGHT

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked



SMART INVESTMENTS LEAD TO SMART STUDENTS.			QUARTER EI	<u>SCHOOL SPOTLIGH</u> NDING SEPTEMBER 30, 202
Griffin Elementary School				
Addru Locat Board ADEF	ess ion Num: d District: d Member: P Budget: Facilities Budget (Sum of Projects):	5050 SW 116 AVENU 2851 6 Manuel A. Serrano \$4,868,142 \$4,126,208	JE, COOPER CITY 33330	
PRIMARY RENOVATIONS P.001745		\$4,120,200		
URRENT PHASE				RISK LEVEL
6- Substantial Completion/Closeout				No Risk
PROJECT UPDATE The Architect has completed forms 110	b and 209.			
3, & 4 BUDGET		Current Budget	Actuals	Provide a Protect
		•		Remaining Budget
Design		\$277,950	\$273,277	
-		Ţ		\$4,67
onstruction		\$277,950	\$273,277	\$4,67 \$73,77
Fonstruction F&E and Technology Direct Purchase		\$277,950 \$3,236,192 \$18,947 \$93,959	\$273,277 \$3,162,416 \$18,947 \$50,711	\$4,67. \$73,77 \$ \$43,24
Construction F&E and Technology Direct Purchase Construction Mgmt		\$277,950 \$3,236,192 \$18,947 \$93,959 \$444,095	\$273,277 \$3,162,416 \$18,947	\$4,673 \$73,776 \$43,248 \$43,248 \$197,099
Construction F&E and Technology Direct Purchase Construction Mgmt Contingency		\$277,950 \$3,236,192 \$18,947 \$93,959 \$444,095 \$50,000	\$273,277 \$3,162,416 \$18,947 \$50,711 \$247,000	\$4,673 \$73,776 \$0 \$43,248 \$197,095 \$50,000
Design Construction F&E and Technology Direct Purchase Construction Mgmt Construction Mgmt Consultants		\$277,950 \$3,236,192 \$18,947 \$93,959 \$444,095 \$50,000 \$5,065	\$273,277 \$3,162,416 \$18,947 \$50,711 \$247,000 \$973	\$4,673 \$73,776 \$(\$43,248 \$197,095 \$50,000 \$40,092
Construction F&E and Technology Direct Purchase Construction Mgmt Contingency Consultants Project Total:	elavs / Contractor Delavs	\$277,950 \$3,236,192 \$18,947 \$93,959 \$444,095 \$50,000	\$273,277 \$3,162,416 \$18,947 \$50,711 \$247,000	\$4,67 \$73,77(\$(\$43,24 \$197,09 \$50,00(\$40,09)
Construction F&E and Technology Direct Purchase Construction Mgmt Contingency Consultants Project Total: AG: SCHEDULE, Reason:Owner December 2015		\$277,950 \$3,236,192 \$18,947 \$93,959 \$444,095 \$50,000 \$5,065 \$4,126,208	\$273,277 \$3,162,416 \$18,947 \$50,711 \$247,000 \$973 \$3,753,324	\$4,673 \$73,774 \$(\$43,248 \$197,099 \$50,000 \$4,093 \$372,88 4
Factorial Construction F&E and Technology Direct Purchase Construction Mgmt Contingency Consultants roject Total: AG: SCHEDULE, Reason:Owner December 2015 Q1 Q2 Q3 Q4 Q1		\$277,950 \$3,236,192 \$18,947 \$93,959 \$444,095 \$50,000 \$5,065 \$4,126,208	\$273,277 \$3,162,416 \$18,947 \$50,711 \$247,000 \$973 \$3,753,324	\$4,673 \$73,774 \$(\$43,248 \$197,099 \$50,000 \$4,093 \$372,88 4
onstruction F&E and Technology irrect Purchase onstruction Mgmt ontingency onsultants roject Total: AG: SCHEDULE, Reason:Owner Do PHASE Q1 Q2 Q3 Q4 Q1 ROJECT PLANNING		\$277,950 \$3,236,192 \$18,947 \$93,959 \$444,095 \$50,000 \$5,065 \$4,126,208	\$273,277 \$3,162,416 \$18,947 \$50,711 \$247,000 \$973 \$3,753,324	\$4,673 \$73,774 \$(\$43,248 \$197,099 \$50,000 \$4,093 \$372,88 4
onstruction F&E and Technology irect Purchase onstruction Mgmt ontingency onsultants roject Total: AG: SCHEDULE, Reason:Owner De PHASE Q1 Q2 Q3 Q4 Q1 ROJECT PLANNING RE DESIGNER		\$277,950 \$3,236,192 \$18,947 \$93,959 \$444,095 \$50,000 \$5,065 \$4,126,208	\$273,277 \$3,162,416 \$18,947 \$50,711 \$247,000 \$973 \$3,753,324	\$4,67 \$73,77 \$4 \$43,24 \$197,09 \$50,00 \$4,09 \$ 372,88
onstruction F&E and Technology irrect Purchase onstruction Mgmt ontingency onsultants roject Total: AG: SCHEDULE, Reason:Owner De PHASE Q1 Q2 Q3 Q4 Q1 ROJECT PLANNING ROJECT DESIGNER Q1 Q2 Q3 Q4 Q1 ROJECT DESIGN		\$277,950 \$3,236,192 \$18,947 \$93,959 \$444,095 \$50,000 \$5,065 \$4,126,208	\$273,277 \$3,162,416 \$18,947 \$50,711 \$247,000 \$973 \$3,753,324	\$4,67 \$73,77 \$4 \$43,24 \$197,09 \$50,00 \$4,09 \$ 372,88
Construction F&E and Technology Direct Purchase Construction Mgmt Contingency Consultants Project Total: AG: SCHEDULE, Reason:Owner December 2015		\$277,950 \$3,236,192 \$18,947 \$93,959 \$444,095 \$50,000 \$5,065 \$4,126,208	\$273,277 \$3,162,416 \$18,947 \$50,711 \$247,000 \$973 \$3,753,324	\$4,673 \$73,774 \$(\$43,248 \$197,099 \$50,000 \$4,093 \$372,88 4

SCHOOL CHOICE ENHANCEMENT (SCEP)		ATHLETICS	
CURRENT PHASE	BUDGET	✓ <u>SCOPE</u>	
COMPLETE	\$100,000	COMPLETE NULL	
DELIVERED		MUSIC	
Projectors, student computers, document cameras, digital n	•	SCOPE	
structure for Pre K-2 playground, tables, cafe stack chairs, 2	-Seat sofa arm	COMPLETE 588 Instruments delivered	
chairs		TECHNOLOGY	
		SCOPE	
		COMPLETE 257 Items Delivered	

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR

HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM: An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

V LEAD TO SMART STUDE	INTS.	QUARTER ENDING SEPTEMBER 30, 2022
Pioneer Middle Schoo	l	
	Address	5350 SW 90 AVENUE, COOPER CITY 33328
	Location Num:	2571
	Board District:	6
	Board Member:	Manuel A. Serrano
	ADEFP Budget:	\$13,060,443
	Total Facilities Budget (Sum of Projects):	\$11,765,193
PRIMARY RENOVATIONS P	2.001793 Pioneer MS - GOB Renovations	
CURRENT PHASE		RISK LEVEL
8-Financial Completion		No Risk

SCHOOL SPOTLIGHT

BROWARD

PROJECT UPDATE

SMART INVESTMENTS

The TIA is currently being reviewed and once approved, the project will go to the November Board for final release and approval.

PROJECT SCOPE

ADA Restrooms Doors and Hardware Electrical Systems Renovation Fire Alarm Fire Sprinklers HVAC System Replacement Interior Finishes and Improvements Media Center Improvements Plumbing Re-Roofing: Building 1, 2, & 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$766,499	\$753,853	\$12,646
Construction	\$8,333,944	\$8,236,532	\$97,412
FF&E and Technology	\$106,119	\$89,323	\$16,796
Direct Purchase	\$909,295	\$909,295	\$0
Construction Mgmt	\$1,264,620	\$1,264,619	\$1
Contingency	\$284,716		\$284,716
Consultants	\$85,000	\$83,151	\$1,849
Utilities	\$15,000		\$15,000
Project Total:	\$11,765,193	\$11,336,773	\$428,420

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)		ATHLETICS		
CURRENT PHASE	BUDGET	✓ <u>SCOPE</u>		
COMPLETE	\$100,000	COMPLETE Track		
DELIVERED		MUSIC		
Office chairs, stage lectern, podium, instrument storage,		SCOPE		
furniture, planning room furniture, office furniture, digit teacher desks and armless chairs	al marquee,	COMPLETE 59 Instruments Delive	red	
teacher desks and armless chairs		TECHNOLOGY		
		✓ SCOPE		
		COMPLETE 382 Items Delivered		

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.