SMART INVESTMENTS LEAD TO SMART STUDENTS.			QUAR	<u>SCHOOL SPOTLIGH</u> TER ENDING SEPTEMBER 30, 2022
Croissant Park Elementary	r School			
-	Address	1800 SW 4 AVE	NUE, FORT LAUDERDALE 333	15
	ocation Num:	0221		
	Board District:	3		
	Board Member: ADEFP Budget:	Sarah Leonardi \$6.665.884		
	Total Facilities Budget (Sum of Projects):	\$6,203,911		
	086 Croissant Park ES - SMART Program R			
CURRENT PHASE				RISK LEVEL
5-Construction				No Risk
PROJECT UPDATE				
	om, AHU units on-going. Inspections on-going			
PROJECT SCOPE Building Envelope Improvements ( BUDGET	Roof, Window, Ext Wall, etc.) Fire Alarm Fire Sp	orinklers HVAC Imp	rovements Actuals	Remaining Budget
Desim				\$90,999
Design Construction		\$337,000 \$4,572,020	\$246,001 \$2,352,919	\$90,999 \$2,219,101
Direct Purchase		\$328.371	\$92.422	\$235,949
Construction Mgmt		\$685,000	\$685,000	و+و,وري \$0
Contingency		\$262,520	1000,000	\$0 \$262,520
Consultants		\$262,520	\$5,136	\$5,864
Utilities		\$11,000	٥٢١, ٦٩	\$3,004
Project Total:		\$6,203,911	\$3,381,478	\$2,822,433
LAG:		÷ 0,200,011	÷0,001,170	<i>41,011,100</i>
2015	2016 2017 2018	2019 2020	2021 2022	2023 2024 2025 2026

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)			ATHLETICS		
CURRENT PHASE	BUDGET	~	SCOPE		
IMPLEMENTATION	\$100,000	COMPLETE	NULL		
DELIVERED IN PROGRESS			IC		
Facilities equipment, Blower, Pressure cleaner, Surface cleaner, Vacuums,	~	SCOPE			
Digital marquee, Buffer, Furniture, Blinds			324 Instruments Delivered		
		TECH	NOLOGY		
		~	<u>SCOPE</u>		
		COMPLETE	605 Items Delivered		

## TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**AEDUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

