SMART INVESTMENTS LEAD TO SMART STUDENTS.		QUARTER ENDI	<u>SCHOOL SPOTLIGH</u> NG SEPTEMBER 30, 202
con Cove Middle School			
Address	4251 BONAVENTURE	BOULEVARD, WESTON 33332	
But Thomas But Thomas West CARPUS	3622		
Board District:	6		
Board Member:	Manuel A. Serrano		
ADEFP Budget: Total Facilities Budget (Sum of Projects)	\$24,701,423 23,923,425		
MARY RENOVATIONS P.001902 Falcon Cove MS - SMART Program			
RRENT PHASE			RISK LEVE
Substantial npletion/Closeout			No Ris
DJECT UPDATE tractual and punchlist work remain unfinished.			
DJECT SCOPE			
v Addition: Building 5 Re-roofing: Building 3 Test & Balance: Building 1			
DGET	Current Dudget	Actuals	Demoining Dudge
	Current Budget		Remaining Budg
sign	\$1,193,879	\$1,101,039	\$92,84
nstruction	\$15,357,789	\$14,300,277	\$1,057,51
kE and Technology	\$1,637,061	\$1,438,306	\$198,75
ect Purchase	\$3,107,076	\$3,064,511	\$42,56
nstruction Mgmt	\$1,828,964	\$1,828,964	¢172.24
ntingency	\$173,340	¢112 710	\$173,34
nsultants	\$113,060	\$112,718	\$34
sc Construction	\$33,858	\$33,858	9
lities	\$5,398	\$5,397	\$
ject Total:	\$23,450,425	\$21,885,070	\$1,565,35
G:			
PHASE 2015 2016 2017 2018 Q1 Q2 Q3 Q4 Q1	2019 2020 21 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1	2021 2022 2023   Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q3 Q4 <t< td=""><td>2024 2025 2026   Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3</td></t<>	2024 2025 2026   Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3
DJECT PLANNING			
E DESIGNER			
DJECT DESIGN			
E CONTRACTOR			
NSTRUCTION			
NSTRUCTION			
DSEOUT			
MARY RENOVATIONS P.002910 Falcon Cove MS - Portable Demoli	lions		DICK LD /
RRENT PHASE			RISK LEVE
Construction			No Ri
DJECT UPDATE s project was transferred to PPO to perform the work. No MPU.			
DJECT SCOPE			
DGET	Compart D. J. J.	Antunic	
	Current Budget \$473,000	Actuals \$16,238	Remaining Budge \$456,76
astruction	J473,000		\$456,76 \$456,76
nstruction	\$ 472 000		3456./5
ject Total:	\$473,000	\$16,238	÷ 10 0,1 0
oject Total: <mark>G:</mark>	\$473,000	\$16,238	4.00,0
b <b>ject Total:</b> G: Data Available	\$473,000		
oject Total: <mark>G:</mark>	\$473,000	\$16,238 ATHLETICS	<b>4 10 1</b>
b <b>ject Total:</b> G: Data Available	\$473,000		<b>( 1 - )</b>



## Falcon Cove Middle School



**CURRENT PHASE** 

Student laptops and Recordex

COMPLETE

DELIVERED

Address Location Num: Board District: Board Member: ADEFP Budget: Total Facilities Budget (Sum of Projects):

um of Project BUDGET \$100,000 \$23,923,425

4251 BONAVENTURE BOULEVARD, WESTON 33332 3622 6 Manuel A. Serrano \$24,701,423

~	SCOPE
COMPLETE	NULL
MUSI	1
~	SCOPE
~	
COMPLETE	38 Instruments delivered
COMPLETE	38 Instruments delivered NOLOGY
COMPLETE	
COMPLETE	NOLOGY

## TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

