



 **SMART INVESTMENTS**
LEAD TO SMART STUDENTS.

CITY OF FORT LAUDERDALE



MUNICIPAL REPORT

For The Quarter Ending
September 30, 2022 | FY23 Q1



Established 1915

BROWARD
County Public Schools

PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This “City Edition” of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners’ associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (**S**afety, **M**usic & **A**rt, **A**thletics, **R**enovation and **T**echnology) is the **\$800 million capital improvement** program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.

Atlantic Technical College Arthur Ashe Jr. Campus



Address: 1701 NW 23 AVENUE, FORT LAUDERDALE 33311
 Location Num: 4702
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$3,420,267
 Total Facilities Budget (Sum of Projects): \$3,172,268

PRIMARY RENOVATIONS P.001959 Atlantic Technical College, Arthur Ashe, Jr. Campus- SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5-Construction



PROJECT UPDATE

The project is effectively complete. Once the Building Department approves ASI 2 Roof Top Condensing Units, the GC can call for final inspections. There is no active work on the project.

PROJECT SCOPE

Lightning Protection: Buildings 1 & 2 Paint Roof Access Ladder: Building 1 Reroofing: Buildings 1 & 2 Completed Change Order Work - Removed and installed 2 rooftop condensing units and 1 DX unit.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$288,222	\$278,494	\$9,728
Construction	\$2,167,515	\$2,115,892	\$51,623
FF&E and Technology	\$10,290	\$10,290	\$0
Direct Purchase	\$348,376	\$344,840	\$3,536
Construction Mgmt	\$310,510	\$310,510	\$0
Contingency	\$47,355		\$47,355
Project Total:	\$3,172,268	\$3,060,026	\$112,242

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Renovation/furniture for the Media Center

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE
NULL

MUSIC

✓ COMPLETE

SCOPE
NULL

TECHNOLOGY

✓ COMPLETE

SCOPE
NULL

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Bayview Elementary School



Address: 1175 MIDDLE RIVER DRIVE, FORT LAUDERDALE 33304
 Location Num: 0641
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,883,174
 Total Facilities Budget (Sum of Projects): \$2,556,281

PRIMARY RENOVATIONS P.001786 Bayview ES - GOB Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Aluminum Walkway replacement Re-roofing: Buildings 1, 2, & 3 Exterior Paint: Building 2 Mechanical: Buildings 2 (Roof Condenser and Test & Balance), 3 (Roof Condenser, AHY, Large Circulating Pump, and Chiller), & 6 (Controls Repair, AHU Coil, Ductwork, AHU, Roof Condenser, A/C Window Units, and Test & Balance)

PROJECT SCOPE

All contract work has been completed on this project. The Certificate of Occupancy (Form 110b) was approved by the Building Dept. on 12/8/2021 and the Superintendent on 1/7/2022. The final change orders were approved by CORP in November. The Certificate of Final Inspection was approved by the Building Dept, on 1/24/2022. The Warranty walkthrough was held on 7/27/2021. There were no major issues at the school at the time. All closeout documents are projected to turn over to the school on 2/25/2022. The project is scheduled to go to the Board but is delayed for change order billing and project delay description from the GC.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$104,556	\$104,556	\$0
Construction	\$2,155,963	\$2,155,963	\$0
Construction Mgmt	\$295,762	\$287,861	\$7,901
Project Total:	\$2,556,281	\$2,548,380	\$7,901

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria sound system, printers, poster maker, parking stanchions, furniture (tables, chairs for 3rd, 4th & 5th grade), cafeteria projector cage, LCD panel assembly touch screen, AC adapter, 4-cell battery, laptops

BUDGET

\$100,000

ATHLETICS

COMPLETE

SCOPE

NULL

MUSIC

COMPLETE

SCOPE

759 Instruments Delivered

TECHNOLOGY

COMPLETE

SCOPE

240 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Bennett Elementary School



Address: 1755 NE 14 STREET, FORT LAUDERDALE 33304
 Location Num: 0201
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,102,304
 Total Facilities Budget (Sum of Projects): \$1,814,000

PRIMARY RENOVATIONS P.002085 Bennett ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5-Construction



PROJECT UPDATE

Phase 1: As of 04/30/22, Roofing replacement was carved out. Project to be completed by the Roofing Team under P.002880. The scope for Phase 2 requires Further evaluation of the remaining buildings and the Development of available options with key stakeholder input. As of 09/30/22, the Scope/Design Directions to proceed from the District leadership are pending.

PROJECT SCOPE

The scope for Phase 2 requires Further evaluation of the remaining buildings and the Development of available options with key stakeholder input. - Building Envelope Improvements (Window, Ext Wall, etc.), - Fire Alarm, HVAC Improvements, and - Media Center improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$198,000	\$120,346	\$77,654
Construction	\$730,666		\$730,666
FF&E and Technology	\$9,700		\$9,700
Construction Mgmt	\$192,806	\$192,806	\$0
Contingency	\$124,596		\$124,596
Consultants	\$10,000	\$7,149	\$2,851
Utilities	\$3,753		\$3,753
Project Total:	\$1,269,521	\$320,301	\$949,220

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Bennett Elementary School



Address: 1755 NE 14 STREET, FORT LAUDERDALE 33304
 Location Num: 0201
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,102,304
 Total Facilities Budget (Sum of Projects): \$1,814,000

PRIMARY RENOVATIONS P.002085-RC1 Bennett ES - Roofing Building 7, 9, 10, 11, 12, 85, & Aluminum Walkways - SMART Program

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

-The Pre-Construction meeting was held on 9/16/22 and active construction subsequently began (roof tear-off) on Building 9 on 9/20/22.

PROJECT SCOPE

Roofs carve-out, Bldgs. 7, 9, 10, 11, 12, 85, & Aluminum Walkways and their associated Mechanical Rooftop units.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$544,479		\$544,479
Project Total:	\$544,479		\$544,479

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf cart, Office and Classroom furniture, Furniture for reception area and AP office, Desk with reception top, Cube tables, Cabinets, Open front Student desk, Chairs, Tables & Stools, Digital Marquee, Bookcases. Floor Mats

BUDGET

\$100,000

IN PROGRESS

Morning Show Equipment, Indoor Furniture

ATHLETICS

✓ **SCOPE**

COMPLETE NULL

MUSIC

✓ **SCOPE**

COMPLETE 359 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 116 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Croissant Park Elementary School



Address: 1800 SW 4 AVENUE, FORT LAUDERDALE 33315
 Location Num: 0221
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$6,665,884
 Total Facilities Budget (Sum of Projects): \$6,203,911

PRIMARY RENOVATIONS P.002086 Croissant Park ES - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Roofing, Fire protection, Chiller room, AHU units on-going. Inspections on-going

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.) Fire Alarm Fire Sprinklers HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$337,000	\$246,001	\$90,999
Construction	\$4,572,020	\$2,352,919	\$2,219,101
Direct Purchase	\$328,371	\$92,422	\$235,949
Construction Mgmt	\$685,000	\$685,000	\$0
Contingency	\$262,520		\$262,520
Consultants	\$11,000	\$5,136	\$5,864
Utilities	\$8,000		\$8,000
Project Total:	\$6,203,911	\$3,381,478	\$2,822,433

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Facilities equipment, Blower, Pressure cleaner, Surface cleaner, Vacuums, Digital marquee, Buffer, Furniture, Blinds

BUDGET

\$100,000

IN PROGRESS

Indoor furniture, Facilities Equipment

ATHLETICS

✓ **SCOPE**

COMPLETE NULL

MUSIC

✓ **SCOPE**

COMPLETE 324 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 605 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard 6-12 School



Address: 2501 NW 11 STREET, FORT LAUDERDALE 33311
 Location Num: 0371
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$10,062,231
 Total Facilities Budget (Sum of Projects): \$9,631,232

PRIMARY RENOVATIONS P.001726 Dillard 6-12 School - GOB Renovations

CURRENT PHASE

5-Construction

RISK LEVEL



PROJECT UPDATE

Currently installing fire sprinklers. The Building Dept approved plans for the underground fire line, but the Fire Reviewer has returned the plans as Revise and Resubmit.

PROJECT SCOPE

-Site improvement: -New Site Lighting Poles -Aluminum Walkways -New Building for Single Point of Entry -Fire Protection install in Building 3 -Re-Roofing: -Building 4 - 10 -Emergency Signage for Buildings 5, 6, & 7 -HVAC improvements: -Building 3 Electrical HVAC Repairs -Boiler Repairs in Building 7 -Building 8 & 9 Electrical repairs for HVAC

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$708,350	\$679,106	\$29,244
Construction	\$6,432,949	\$3,205,575	\$3,227,374
FF&E and Technology	\$11,115	\$5,713	\$5,402
Direct Purchase	\$407,905		\$407,905
Construction Mgmt	\$720,441	\$720,441	\$0
Contingency	\$167,272		\$167,272
Consultants	\$25,000	\$3,839	\$21,161
Utilities	\$8,200		\$8,200
Project Total:	\$8,481,232	\$4,614,674	\$3,866,558

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002811 Dillard 6-12 School - Roofing Bldg 5 & 6 - SMART Program

CURRENT PHASE

8-Financial Completion

RISK LEVEL



PROJECT UPDATE

The project has achieved Phase 8 Financial Closeout and is Closed.

PROJECT SCOPE

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,132,155	\$592,861	\$539,294
Contingency	\$17,845		\$17,845
Project Total:	\$1,150,000	\$592,861	\$557,139

FLAG:

No Data Available

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard 6-12 School



Address: 2501 NW 11 STREET, FORT LAUDERDALE 33311
 Location Num: 0371
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$10,062,231
 Total Facilities Budget (Sum of Projects): \$9,631,232

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE **BUDGET**
 COMPLETE \$100,000

DELIVERED
 Poster maker, 3D printer, student laptops, chairs, furniture, golf carts & digital marquee

ATHLETICS

✓ **SCOPE**
 COMPLETE **Weight Room**

MUSIC

✓ **SCOPE**
 COMPLETE **185 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**
 COMPLETE **404 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
 An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
 An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
 A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard Elementary School



Address: 2330 NW 12 COURT, FORT LAUDERDALE 33311
 Location Num: 0271
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$4,316,221
 Total Facilities Budget (Sum of Projects): \$4,093,371

PRIMARY RENOVATIONS P.001915 Dillard ES - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Roofing work is ongoing and is 70% complete. The contractor began installation of the temporary cooling in preparation for replacing the next (4) FCUs and one AHU.

PROJECT SCOPE

Re-roofing: Buildings 1, 3, 4, 5, & 9 Window replacements (2) HVAC Improvements - Replacements of all classroom FCUs and all AHUs

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$175,000	\$130,382	\$44,618
Construction	\$2,754,174	\$137,865	\$2,616,309
Direct Purchase	\$576,132	\$555,794	\$20,338
Construction Mgmt	\$399,500	\$399,500	\$0
Contingency	\$183,565		\$183,565
Consultants	\$5,000	\$3,666	\$1,334
Project Total:	\$4,093,371	\$1,227,207	\$2,866,164

FLAG:

PHASE	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Outdoor mats, Classroom rugs, Flat screen TVs, Window wraps, Custodial equipment, Two-way radios, Golf cart accessories, Stage curtains, Media center furniture, TV, Window wraps, Golf Cart, Blinds, Classroom Carpets. Pressure Washer, Handheld Blower

ATHLETICS

✓ COMPLETE

SCOPE
NULL

MUSIC

✓ COMPLETE

SCOPE
277 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
32 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Floranada Elementary School



Address: 5251 NE 14 WAY, FORT LAUDERDALE 33334
 Location Num: 0851
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$3,297,108
 Total Facilities Budget (Sum of Projects): \$3,107,524

PRIMARY RENOVATIONS P.002001 Floranada ES - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

-Roofing punch list items have been completed. -T&B was completed on 9/27/22 and is currently being reviewed by the AE. -Mechanical punch list items will be completed in early October. -Scheduler is reviewing TIA.

PROJECT SCOPE

Roofing Improvements: Building 1 & 2. Install new Mini Split Units and Rooftop Condenser Units on Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$151,546	\$116,053	\$35,493
Construction	\$2,319,077	\$1,861,032	\$458,045
Direct Purchase	\$354,913	\$344,803	\$10,110
Construction Mgmt	\$184,019	\$184,019	\$0
Contingency	\$92,969		\$92,969
Consultants	\$5,000	\$3,012	\$1,988
Project Total:	\$3,107,524	\$2,508,919	\$598,605

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Interactive projectors and Digital Marquee

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

NULL

MUSIC

✓ COMPLETE

SCOPE

262 Instruments delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

400 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Fort Lauderdale High School



Address: 1600 NE 4 AVENUE, FORT LAUDERDALE 33305
 Location Num: 0951
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$7,061,409
 Total Facilities Budget (Sum of Projects): \$3,772,887

PRIMARY RENOVATIONS P.001839 Fort Lauderdale HS - SMART Program Renovation

CURRENT PHASE

RISK LEVEL

7-Final Completion



PROJECT UPDATE

110b was issued on 8/2/22. The 209 form is in progress. All scopes have been completed pending the final CO.

PROJECT SCOPE

Exterior lighting improvements throughout, HVAC Improvements, duct heater, AHU, Control, Windows mount A/C Building 4, Building Envelope Improvements, Re-Roof Buildings 4, 8, 9, & 10

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$202,480	\$195,940	\$6,540
Construction	\$2,792,495	\$2,703,957	\$88,538
Direct Purchase	\$325,072	\$325,072	\$0
Construction Mgmt	\$394,995	\$394,995	\$0
Contingency	\$47,845		\$47,845
Consultants	\$10,000		\$10,000
Project Total:	\$3,772,887	\$3,619,964	\$152,923

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf carts, digital scoreboard tables, Digital Marquee & outdoor concrete patio tables

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

Weight Room

MUSIC

✓ COMPLETE

SCOPE

190 Instruments delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

NULL

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Harbordale Elementary School



Address: 900 SE 15 STREET, FORT LAUDERDALE 33316
 Location Num: 0491
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,407,495
 Total Facilities Budget (Sum of Projects): \$2,074,121

PRIMARY RENOVATIONS P.002068 Harbordale ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5-Construction



PROJECT UPDATE

General provisions for Underground Electrical Document was submitted to A/E for review. Consultant rejected it and therefore needs to be re-submitted

PROJECT SCOPE

Scope of Work: 1) Re-Roofing: Buildings 05, 07, 09, 11, 13, 14, 15 & 16. 2) HVAC Improvements: Buildings 05, 10, 11, 13 & 16. 3) Electrical Work related to HVAC & Roofing Work. 4) Plumbing Work related to HVAC and Roofing work.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$125,500	\$89,813	\$35,687
Construction	\$1,653,306	\$12,900	\$1,640,406
Construction Mgmt	\$198,400	\$185,526	\$12,874
Contingency	\$91,915		\$91,915
Consultants	\$5,000	\$4,509	\$491
Project Total:	\$2,074,121	\$292,748	\$1,781,373

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

iPads, iPad cases, iPad cart, Recordex, laptops, EarthWalk carts, pre-existing Printers
 laptop cart cables, stage curtains, digital marquee, ThinkCenters

BUDGET

\$100,000

IN PROGRESS

ATHLETICS

COMPLETE

SCOPE

NULL

MUSIC

COMPLETE

SCOPE

108 Instruments delivered

TECHNOLOGY

COMPLETE

SCOPE

182 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lauderdale Manors Early Learning and Resource Center



Address: 1400 NW 14 COURT, FORT LAUDERDALE 33311
 Location Num: 0431
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$7,111,500
 Total Facilities Budget (Sum of Projects): \$6,950,500

PRIMARY RENOVATIONS P.001635 Lauderdale Manors ES - Building Renovations

CURRENT PHASE

3-Design/Permit

RISK LEVEL

No Risk

PROJECT UPDATE

9/22/22 RO7 Building Department comments were returned to the Consultant with two Building discipline comments remaining. The Consultant requested a meeting with the building department but the BD refused the meeting stating it did not deem it necessary; the Consultant should address the comments and then, if necessary, a meeting will be held.

PROJECT SCOPE

Exterior walkways new roof and waterproofing. Roof Replacement - Bldg 1, 2, 4, 5, 6, 7, 8, 9, and 10. Window replacement - Bldg 1, 2, 4 and 5. HVAC component replacement - Bldg 1 - 7. Bldg 17 - Test and balance the existing system. Exterior painting - Bldg 2 and 9. Door replacement - Bldg 1, 2, 5, and 9. ADA restroom renovation - Bldg 4 and 5.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$509,400	\$144,678	\$364,722
Construction	\$5,575,000	\$145,641	\$5,429,359
Construction Mgmt	\$611,381	\$231,976	\$379,405
Contingency	\$234,719		\$234,719
Consultants	\$20,000	\$8,989	\$11,011
Project Total:	\$6,950,500	\$531,284	\$6,419,216

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Chairs, tables, two golf carts, cafeteria furniture, laptops, facilities equipment, marquee sign letters, bulletin boards, outdoor benches, microwave, lectern with mics, furniture, two-way radios, printer, toner, fan, table, refrigerator, door wraps, power

BUDGET

\$100,000

IN PROGRESS

Mot Batteries

ATHLETICS

✓ COMPLETE SCOPE NULL

MUSIC

✓ COMPLETE SCOPE NULL

TECHNOLOGY

✓ COMPLETE SCOPE NULL

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Meadowbrook Elementary School



Address: 2300 SW 46 AVENUE, FORT LAUDERDALE 33317
 Location Num: 0761
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$1,265,357
 Total Facilities Budget (Sum of Projects): \$893,500

PRIMARY RENOVATIONS P.002083 Meadowbrook ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5-Construction



PROJECT UPDATE

The ASI for descoping switchgear & Building 3 windows in BD review. All other scopes have been completed. 110B to follow.

PROJECT SCOPE

Test & Balance: Buildings 3, 6, 7, 8. & 78 Exterior Lighting: Building 6, 7, 8, 12, 13, 16, & 78 Selective Demolition: Building 1 & 6 Exterior Windows: Building 3 & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$136,000	\$100,048	\$35,952
Construction	\$526,076	\$360,349	\$165,727
Direct Purchase	\$43,924	\$16,699	\$27,225
Construction Mgmt	\$115,605	\$111,167	\$4,438
Contingency	\$61,895		\$61,895
Consultants	\$10,000	\$8,277	\$1,723
Project Total:	\$893,500	\$596,540	\$296,960

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Electric Strike at the SPE, Indoor Furniture, Projectors, HD Cameras, Laptops, ThinkPad adapters, and Digital Marquee, Classroom Carpets

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE
NULL

MUSIC

✓ COMPLETE

SCOPE
307 Instruments delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
472 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

New River Middle School



Address: 3100 RIVERLAND ROAD, FORT LAUDERDALE 33312
 Location Num: 0881
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,836,587
 Total Facilities Budget (Sum of Projects): \$4,324,600

PRIMARY RENOVATIONS P.001710 New River MS - GOB Renovations

CURRENT PHASE

5-Construction

RISK LEVEL



PROJECT UPDATE

No construction this month awaiting resolution on the mechanical issue.

PROJECT SCOPE

Re-roofing: Buildings 1, and 2 (re-roofing, and partial deck repair/replacement.) Exterior Painting: Building 1 & 3 HVAC and Electric Improvements: Buildings 1 (Replace mini-split AC, water source heat pumps, rooftop condenser units, & Testing & Balancing), 2 (Replace 8 water source heat pumps), 3 (Replace 12 water source heat pumps, condensate piping, and Testing & Balancing.)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$294,180	\$272,543	\$21,637
Construction	\$3,108,730	\$1,736,904	\$1,371,826
Direct Purchase	\$259,567	\$259,567	\$0
Construction Mgmt	\$450,958	\$247,424	\$203,534
Contingency	\$192,165		\$192,165
Consultants	\$14,000		\$14,000
Utilities	\$5,000		\$5,000
Project Total:	\$4,324,600	\$2,516,438	\$1,808,162

FLAG: SCHEDULE, Reason:Owner Delays / Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors for the auditorium, digital video board, camcorder, digital marquee, Laptops, EarthWalk carts, Cart Wiring, EarthWalk Carts, Desktops & External hard drive

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE
NULL

MUSIC

✓ COMPLETE

SCOPE
76 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
593 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Fork Elementary School



Address: 101 NW 15 AVENUE, FORT LAUDERDALE 33311
 Location Num: 1191
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,443,862
 Total Facilities Budget (Sum of Projects): \$1,994,753

PRIMARY RENOVATIONS P.001849 North Fork ES - SMART Program Renovation

CURRENT PHASE

4-Bid & Award

RISK LEVEL

No Risk

PROJECT UPDATE

BCPS Demographics and Enrollment Planning Department to perform an assessment and provide directives after the consultant submits feasibility plans for review. As of 09/30/22, The School Board of Broward County (SBBC) directive is to perform a Building Condition Assessment Report. The Scope of work is being reviewed and realigned.

PROJECT SCOPE

Project progress was halted in order to reevaluate the education program. Evaluate the school program to determine if the design will follow the requirements of an Early Learning Center.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$147,010	\$119,423	\$27,587
Construction	\$1,293,250	\$32,331	\$1,260,919
Construction Mgmt	\$270,000	\$270,000	\$0
Contingency	\$197,740		\$197,740
Consultants	\$20,000		\$20,000
Utilities	\$5,000		\$5,000
Project Total:	\$1,933,000	\$421,754	\$1,511,246

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Fork Elementary School



Address: 101 NW 15 AVENUE, FORT LAUDERDALE 33311
 Location Num: 1191
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,443,862
 Total Facilities Budget (Sum of Projects): \$1,994,753

PRIMARY RENOVATIONS P.001901 North Fork ES - Safety & Security - SMART Program

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

The project has achieved Phase 8 Financial Closeout and is Closed.

PROJECT SCOPE

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone and strike, printers, murals, office furniture, front desk lettering, chairs, Lenovo computers, rugs for reading areas, teacher desktops, student laptops, security monitor for school camera, digital marquee, Bookshelves

BUDGET

\$100,000

IN PROGRESS

Indoor Furniture

ATHLETICS

✓ COMPLETE

SCOPE

NULL

MUSIC

✓ COMPLETE

SCOPE

257 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

NULL

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Side Elementary School



Address: 120 NE 11 STREET, FORT LAUDERDALE 33304
 Location Num: 0041
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$3,725,069
 Total Facilities Budget (Sum of Projects): \$3,465,430

PRIMARY RENOVATIONS P.001992 North Side ES - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

No Construction Activities on the Project. 90% of all work was completed; only roofing work remained.

PROJECT SCOPE

Roofing on Buildings 2, 3, & 8 HVAC improvements in Buildings 1, 3, 8, & 9. New chiller installation.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$303,882	\$263,643	\$40,239
Construction	\$2,850,072	\$1,611,556	\$1,238,516
Construction Mgmt	\$297,904	\$297,904	\$0
Contingency	\$8,572		\$8,572
Consultants	\$5,000	\$2,399	\$2,601
Project Total:	\$3,465,430	\$2,175,502	\$1,289,928

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Printers, student laptops, Recordex, window blinds, main office furniture, two-way radios, partial office furniture and murals

ATHLETICS

✓ COMPLETE

SCOPE

NULL

MUSIC

✓ COMPLETE

SCOPE

943 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

206 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pine Ridge Education Center



Address: 1251 SW 42ND AVENUE, FORT LAUDERDALE 33317
 Location Num: 0653
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$221,343
 Total Facilities Budget (Sum of Projects): \$52,343

PRIMARY RENOVATIONS P.002121 Pine Ridge Education Center - SMART HVAC Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

Project is financially closed out and will no longer be reported on as of FY 22 Q3

PROJECT SCOPE

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, two-way radios, student desks, teacher planning room upgrade, laptops for the computer lab & TV Studio equipment, TV monitors and installation

BUDGET

\$100,000

ATHLETICS

COMPLETE SCOPE
NULL

MUSIC

COMPLETE SCOPE
NULL

TECHNOLOGY

COMPLETE SCOPE
NULL

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Riverland Elementary School



Address: 2600 SW 11 COURT, FORT LAUDERDALE 33312
 Location Num: 0151
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,373,082
 Total Facilities Budget (Sum of Projects): \$4,057,192

PRIMARY RENOVATIONS P.001987 Riverland ES - SMART Program Renovations

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The 110b was submitted, the final inspection review of open or failed inspections and all old items were addressed and accepted.

PROJECT SCOPE

Below is a list of Scope items relative to the Contract: Air Side Duct Work & Ancillary Equipment: HVAC Equipment Replacement: Reroofing and capping: Buildings 1, 3, 4, 5, & 6-95% complete

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$208,810	\$178,809	\$30,001
Construction	\$2,840,509	\$2,745,665	\$94,844
Direct Purchase	\$507,212	\$507,189	\$23
Construction Mgmt	\$341,624	\$341,624	\$0
Contingency	\$152,823		\$152,823
Consultants	\$6,214		\$6,214
Project Total:	\$4,057,192	\$3,773,287	\$283,905

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Media center furniture (corner units, single seats, armless chairs, ottomans, 2 seater benches, round tables, rectangular tables, quad tables, custom bookcases & desk with book drop), teacher chairs, Aiphone at main entrance and submaster, digital marquee

ATHLETICS

✓ COMPLETE

SCOPE

NULL

MUSIC

✓ COMPLETE

SCOPE

1,216 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

305 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Rock Island Elementary School



Address: 2350 NW 19 STREET, FORT LAUDERDALE 33311
 Location Num: 3701
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$2,571,944
 Total Facilities Budget (Sum of Projects): \$2,306,944

PRIMARY RENOVATIONS P.001950 Rock Island ES - SMART Program Renovations

CURRENT PHASE

6- Substantial Completion/Closeout

RISK LEVEL

No Risk

PROJECT UPDATE

Work is Complete. The 110b form was signed by the Superintendent on 5/2/22. The project has obtained Occupancy. The final change order is in progress. Closeout documents are being collected.

PROJECT SCOPE

HVAC Replacements: Buildings 1 & 3 Re-roofing: Buildings 1 & 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$122,200	\$100,877	\$21,323
Construction	\$1,406,246	\$1,254,403	\$151,843
FF&E and Technology	\$5,800	\$5,771	\$29
Direct Purchase	\$404,362	\$399,184	\$5,178
Construction Mgmt	\$253,763	\$253,763	\$0
Contingency	\$104,573		\$104,573
Consultants	\$10,000		\$10,000
Project Total:	\$2,306,944	\$2,013,998	\$292,946

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture, Mimio boards, document cameras, projectors, printers, bulletin boards & Wayfinding signage

BUDGET

\$100,000

IN PROGRESS

ATHLETICS

✓ **SCOPE**

COMPLETE NULL

MUSIC

✓ **SCOPE**

COMPLETE NULL

TECHNOLOGY

✓ **SCOPE**

COMPLETE 188 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Seagull Alternative High School



Address: 425 SW 28TH STREET, FORT LAUDERDALE 33315
 Location Num: 0601
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,731,082
 Total Facilities Budget (Sum of Projects): \$2,455,082

PRIMARY RENOVATIONS P.001951 Seagull Alternative HS - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The Bldg Dept. approved plan change ASI#12 Wood Deck Replacement. The Contractor has submitted revised change order which is currently under review. New ASI 16 will substitute approved ASI #8 for the joist and metal deck replacement on the East Section of Bldg.1. The Contractor will provide the cost for this work.

PROJECT SCOPE

Building Envelope Roofing Improvements: Buildings 1, 2 & 3 Wall Painting: Building 1 ADA Restroom Renovations: Building 1 Media Center Renovations: Building 1 including new flooring Fire Alarm improvements: Campus-wide Bldgs.1, 2, 3, 4 & Portables HVAC AHU Renovation in the Cafeteria HVAC Test & Balance: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$141,697	\$136,114	\$5,583
Construction	\$1,864,687	\$1,313,606	\$551,081
FF&E and Technology	\$25,000	\$6,553	\$18,447
Direct Purchase	\$33,866		\$33,866
Construction Mgmt	\$206,479	\$133,232	\$73,247
Contingency	\$168,353		\$168,353
Consultants	\$15,000	\$12,678	\$2,322
Project Total:	\$2,455,082	\$1,602,183	\$852,899

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Printers, laptops, two-way radios, chairs & playground upgrades

BUDGET

\$100,000

IN PROGRESS

ATHLETICS

✓ COMPLETE SCOPE NULL

MUSIC

✓ COMPLETE SCOPE NULL

TECHNOLOGY

✓ COMPLETE SCOPE NULL

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sheridan Technical High School



Address: 3775 SW 16TH STREET, FORT LAUDERDALE 33312
 Location Num: 1051-1
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,210,000
 Total Facilities Budget (Sum of Projects): \$2,070,000

PRIMARY RENOVATIONS P.002128 Sheridan Technical HS - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL



PROJECT UPDATE

The designer submitted the 100% plans to the Building Dept., and they are currently being reviewed.

PROJECT SCOPE

-Roofs carve-out, Bldgs. 1 & 2 and their associated Mechanical Rooftop units. -This is a D/B/B project.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$245,000	\$152,498	\$92,502
Construction	\$1,405,000	\$1,910	\$1,403,090
Construction Mgmt	\$358,150	\$321,843	\$36,307
Contingency	\$56,850		\$56,850
Consultants	\$5,000	\$270	\$4,730
Project Total:	\$2,070,000	\$476,521	\$1,593,479

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002876 Sheridan Technical HS -Roofing Building 1 & 2 - SMART Program

CURRENT PHASE

3-Design/Permit

RISK LEVEL

No Risk

PROJECT UPDATE

The designer submitted the 100% plans to the Building Dept. and they are currently being reviewed.

PROJECT SCOPE

-Roofs carve-out, Bldgs. 1 & 2 and their associated Mechanical Rooftop units. -This is a D/B/B project.

FLAG:

No Data Available

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

(115) ThinkPad L390, (115) ThinkPad & 15.6-inch Backpacks

BUDGET

\$100,000

IN PROGRESS

ATHLETICS

COMPLETE

SCOPE
NULL

MUSIC

COMPLETE

SCOPE
NULL

TECHNOLOGY

COMPLETE

SCOPE
NULL

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Stephen Foster Elementary School



Address: 5500 STIRLING ROAD, HOLLYWOOD 33021
 Location Num: 0921
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$5,797,943
 Total Facilities Budget (Sum of Projects): \$5,517,497

PRIMARY RENOVATIONS P.002067 Stephen Foster ES - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Building 8 (4-pack) unit ventilator work completed. Fire alarm is the only other work in progress approximately 80% complete.

PROJECT SCOPE

- Aluminum covered walkway replacement - Fire alarm system upgrades (campus-wide) - Re-roofing Buildings 1,2,3,4,5,6,7,8,9,11,12,13 - HVAC renovations: 4 RTUs, 16 Unit Ventilators, 6 Air Handler Units, 1 Mini-Split, 2 condensing units, 1 kitchen exhaust fan, 1 Make Up Air unit, and roof equipment tie-downs. - Test & Balance - Media Center Interior Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$239,000	\$168,385	\$70,615
Construction	\$3,597,561	\$2,725,074	\$872,487
FF&E and Technology	\$28,669	\$15,046	\$13,623
Direct Purchase	\$874,579	\$655,168	\$219,411
Construction Mgmt	\$559,500	\$545,987	\$13,513
Contingency	\$213,188		\$213,188
Consultants	\$5,000	\$1,333	\$3,667
Project Total:	\$5,517,497	\$4,110,993	\$1,406,504

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Promethean boards, tables, walk lines painting, window wraps, cafeteria tables, stool tables, laptops, cafeteria painting, cafeteria window wraps, painting (teacher's lounge, bathrooms & (4) doors), conference chairs & stage curtains, Carpet replacement i

BUDGET

\$100,000

ATHLETICS

✓ **SCOPE**

COMPLETE NULL

MUSIC

✓ **SCOPE**

COMPLETE 398 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 57 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Stranahan High School



Address: 1800 SW 5 PLACE, FORT LAUDERDALE 33312
 Location Num: 0211
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$47,183,091
 Total Facilities Budget (Sum of Projects): \$29,031,577

PRIMARY RENOVATIONS P.001683 Stranahan HS - GOB Renovations

CURRENT PHASE

RISK LEVEL

5-Construction



PROJECT UPDATE

Project contract 100% complete. Change orders under review & to be performed (expected completion first quarter 2023): Additional Roofing Drainage Added, Roofing Structural Changes, Building 6 Kiln Room (to replace structural deficiencies) and Structural issues at building 17 & 18 (being investigated)

PROJECT SCOPE

-Roofing Replacement for Buildings 1, 2, 3, 4, 8, 9, 10, 11, 13, 14, 17,18, 20, 21, and 22. -Air Handler Replacements in Buildings 1, 2, 4, 5, 6, 7, 9, 10, 13, 14, 17, and 21. -Fire Alarm Complete Replacement of Campus. -Electrical Improvements to the main Switch Doghouses on-site. -Media Center (MC) and STEM lab improvements in Buildings 4, 6, 20, and 23. - Fire Sprinkler additions to Buildings 1, 2, and 9.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,450,067	\$1,402,700	\$47,367
Construction	\$22,397,116	\$16,643,789	\$5,753,327
FF&E and Technology	\$391,233	\$351,486	\$39,747
Direct Purchase	\$2,744,571	\$2,649,041	\$95,530
Construction Mgmt	\$1,765,061	\$1,506,665	\$258,396
Contingency	\$199,513		\$199,513
Consultants	\$58,000	\$57,516	\$484
Misc Construction	\$15,508	\$15,508	\$0
Utilities	\$10,508		\$10,508
Project Total:	\$29,031,577	\$22,626,705	\$6,404,872

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

50" TVs, outdoor picnic benches with umbrellas, projectors, document cameras, picnic tables, printers, scientific calculators, student laptops, column wraps, digital marquee, PA system, office furniture, Sisco STAR system IS machine, Laptops, High back bl

BUDGET

\$100,000

IN PROGRESS

Indoor Furniture, Microphones

ATHLETICS

SCOPE

COMPLETE Track , Weight Room

MUSIC

SCOPE

COMPLETE 271 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 723 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sunland Park Academy



Address: 919 NW 13 AVENUE, FORT LAUDERDALE 33311
 Location Num: 0611
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$1,584,099
 Total Facilities Budget (Sum of Projects): \$1,379,100

PRIMARY RENOVATIONS P.001939 Sunland Park Academy - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion



PROJECT UPDATE

Closeout & 209 in progress final change going to the board Nov 13.

PROJECT SCOPE

1. Provide a new campus-wide fire alarm system 2. Building envelope improvements: Provide re-roofing and related repairs to Building 1, Building 2, and Building 3.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$45,000	\$43,108	\$1,892
Construction	\$1,153,010	\$1,148,495	\$4,515
Construction Mgmt	\$137,700	\$64,753	\$72,947
Contingency	\$36,505		\$36,505
Consultants	\$6,000		\$6,000
Utilities	\$885		\$885
Project Total:	\$1,379,100	\$1,256,356	\$122,744

FLAG: SCHEDULE, Reason:Owner Delays / Unforeseen Condition

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Document cameras, student laptops, projectors, laminator, laptops and DVD Burners

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE **SCOPE**
NULL

MUSIC

✓ COMPLETE **SCOPE**
536 Instruments Delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**
32 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sunrise Middle School



Address: 1750 NE 14 STREET, FORT LAUDERDALE 33304
 Location Num: 0251
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$7,173,049
 Total Facilities Budget (Sum of Projects): \$6,656,050

PRIMARY RENOVATIONS P.001819 Sunrise MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6- Substantial Completion/Closeout



PROJECT UPDATE

110B in progress , Meeting with BCS, BD, AECOM Fans not in scope hold up for building final . PPO to submit letter to building dept. to approved Building Final. All other scopes have been completed

PROJECT SCOPE

Re-Roofing and Roof Top Equipment: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 15 & 16 Electrical Improvements: Covered Walkway Lighting, Replace Building Mounted Lighting, Emergency Exit Signs, New Disconnect and Fire Alarm Devices, and New Wiring for new Equipment. Replace exterior Dry Type XFMR: Building 4 HVAC Improvements: Buildings 1 (1-AHU), 1 - Gymnasium (Supply Fans), and 4 (2-AHU), Safety / Security Upgrade

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$254,550	\$185,523	\$69,027
Construction	\$4,470,448	\$4,396,437	\$74,011
Direct Purchase	\$1,013,180	\$1,012,867	\$313
Construction Mgmt	\$724,103	\$724,103	\$0
Contingency	\$183,367		\$183,367
Consultants	\$6,000	\$2,873	\$3,127
Misc Construction	\$4,402	\$4,401	\$1
Project Total:	\$6,656,050	\$6,326,204	\$329,846

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, two-way radios, cafeteria sound system, outdoor benches, digital marquee, fabric awning at the cafeteria entrance

BUDGET

\$100,000

IN PROGRESS

ATHLETICS

SCOPE

COMPLETE NULL

MUSIC

SCOPE

COMPLETE 56 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 429 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Thurgood Marshall Elementary School



Address: 800 NW 13 STREET, FORT LAUDERDALE 33311
 Location Num: 3291
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$4,725,433
 Total Facilities Budget (Sum of Projects): \$4,426,433

PRIMARY RENOVATIONS P.001674 Thurgood Marshall ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5-Construction



PROJECT UPDATE

Cooling towers installation competed, Mechanical room107- AHU 1-7 installation 80% complete. ADA restrooms interior wall framing and plumbing in progress.

PROJECT SCOPE

- Re-roofing of Buildings 1 - 6 - Repair aluminum covered walkways - Remodel (2) ADA Restrooms in Building 1B - Replacement of (1) Chiller in Building 1B, (2) Cooling Towers in Building 1, (8) Chilled water central station Air Handler Units, (12) electronic duct heaters, (9) stand-alone Air Handler Unit Controllers, (1) DX Split System Central Station Air Handler Unit - Addition of (1) Refrigerant Monitor System in Chiller Room - Remove and Reinstall (4) Exhaust Fans, (1) Kitchen Grease Fan, (1) Kitchen Grease Hood Supply Air Fan, (6) Exhaust Air Vents, (7) Outside Air Intake Vents - Replace (4) DX Package Wall Mounted Air Conditioning Units - Replacement of Breakers, Disconnect Switch, AHU & Condensing Unit Conduit, and Wiring - Electrical for Chillers, Pumps, Cooling Towers

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$170,000	\$128,529	\$41,471
Construction	\$3,232,952	\$1,981,198	\$1,251,754
Direct Purchase	\$311,235	\$311,235	\$0
Construction Mgmt	\$518,436	\$504,436	\$14,000
Contingency	\$187,810		\$187,810
Consultants	\$6,000	\$3,472	\$2,528
Project Total:	\$4,426,433	\$2,928,870	\$1,497,563

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone, Recordex, ID machine, tables, chairs, headphones, Lenovo batteries, laminator, carpet cleaner, earthwalk carts, laptops, student chairs, computer chargers, Promethean board, Promethean fixed height mobile stand, Die Cut Machine, Headphones

BUDGET

\$100,000

IN PROGRESS

Document Cameras, ThinkCenters

ATHLETICS

COMPLETE SCOPE NULL

MUSIC

COMPLETE SCOPE NULL

TECHNOLOGY

COMPLETE SCOPE 282 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Virginia Shuman Young Elementary School



Address: 101 NE 11 AVENUE, FORT LAUDERDALE 33301
 Location Num: 3321
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$5,049,792
 Total Facilities Budget (Sum of Projects): \$4,628,230

PRIMARY RENOVATIONS P.002000 Virginia Shuman Young ES - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Demo and install of new HVAC Units in Bldg. 2, 3 and 4.

PROJECT SCOPE

Roofing Improvements: Building 1, 2, 3, 4, 5, 6, 7, and 8. Fire Alarm Replacement: Campus-wide. Mechanical Improvements: Building 1, 3, 4, 5 & 6 (including Air Handling Units, mini-split, fan coils units).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$179,250	\$152,997	\$26,253
Construction	\$3,489,902	\$1,412,405	\$2,077,497
Direct Purchase	\$363,518	\$353,614	\$9,904
Construction Mgmt	\$385,764	\$385,764	\$0
Contingency	\$202,796		\$202,796
Consultants	\$7,000	\$6,959	\$41
Project Total:	\$4,628,230	\$2,311,739	\$2,316,491

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Replacing Classroom locks with storeroom locks, Water bottle filling stations, Recordex, Rekeying classrooms, Two-way radios, Office chairs, Projector, Media Center Furniture, Cafeteria tables, Promethean Boards

BUDGET

\$100,000

ATHLETICS

SCOPE

COMPLETE NULL

MUSIC

SCOPE

COMPLETE 57 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 388 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Walker Elementary School



Address: 1001 NW 4 STREET, FORT LAUDERDALE 33311
 Location Num: 0321
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$3,711,088
 Total Facilities Budget (Sum of Projects): \$3,428,090

PRIMARY RENOVATIONS P.001938 Walker ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5-Construction

No Risk

PROJECT UPDATE

No work is currently being performed on the project. GC to provide Mechanical Shop Drawings extending the duct to the top of the Curb, install back draft. Installation of new lightweight insulating concrete (LWIC). Fire Alarm Installation: Old Dillard Building to the new Fire Alarm System., pending Change Order

PROJECT SCOPE

New Fire Alarm Re-roofing Bldg.5, HVAC; Replacing 8 units ventilators in Bldg.1 , Replacement 4 AHU in Bldg. 5 Test & Balance

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$121,000	\$104,167	\$16,833
Construction	\$2,566,810	\$1,885,756	\$681,054
FF&E and Technology	\$7,249	\$7,215	\$34
Direct Purchase	\$380,424	\$303,815	\$76,609
Construction Mgmt	\$290,508	\$191,464	\$99,044
Contingency	\$42,867		\$42,867
Consultants	\$19,232	\$19,232	\$0
Project Total:	\$3,428,090	\$2,511,649	\$916,441

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Technology for D3 & D4 & laptops; Computer Accessories

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE
NULL

MUSIC

✓ COMPLETE

SCOPE
58 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
141 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Westwood Heights Elementary School



Address: 2861 SW 9 STREET, FORT LAUDERDALE 33312
 Location Num: 0631
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,520,671
 Total Facilities Budget (Sum of Projects): \$3,937,262

PRIMARY RENOVATIONS P.001993 Westwood Heights ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion/Closeout



PROJECT UPDATE

The Certificate of Occupancy (form 110b) was fully executed on 10/9/2020. This project went into the Board for Final Completion/Final Release during the July 2020 RSBM. The Certificate of Final Inspection (Form 209) was received on 7/27/2021. The final inspection/warranty walk-through was conducted on 8/23/2021. All closeout documents have been submitted by the AE. The documents were turned over to the district in March. The purchase orders are now in process for closeout. The installation of cameras by Convergent Technologies is causing the delay.

PROJECT SCOPE

Aluminum Covered Walkways: Campus-wide Re-roofing: Building 1, 2, 3, 6, 7, 8, 10, 11, 13 & 14 AHU Replacement: Building 1, 6, 8, 10, 11, & 14 Media Center Renovations ADA Restrooms: Building 2 Exterior Chiller Replacement: Building 5

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$331,849	\$324,183	\$7,666
Construction	\$3,234,230	\$3,224,993	\$9,237
FF&E and Technology	\$36,385	\$36,385	\$0
Construction Mgmt	\$329,515	\$329,515	\$0
Consultants	\$5,283	\$3,729	\$1,554
Project Total:	\$3,937,262	\$3,918,805	\$18,457

FLAG: SCHEDULE, Reason:Owner Delay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Book room upgrade, projectors, science lab technology, media center projector, cafeteria upgrades, office furniture, digital marquee & document camera

BUDGET

\$100,000

ATHLETICS

COMPLETE

SCOPE

NULL

MUSIC

COMPLETE

SCOPE

303 Instruments Delivered

TECHNOLOGY

COMPLETE

SCOPE

202 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Whiddon-Rogers Education Center



Address: 700 SW 26TH STREET, FORT LAUDERDALE 33315
 Location Num: 0452
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$11,257,679
 Total Facilities Budget (Sum of Projects): \$10,903,680

PRIMARY RENOVATIONS P.001711 Whiddon Rogers Educational Center - GOB Renovations

CURRENT PHASE

5-Construction

RISK LEVEL



PROJECT UPDATE

The submittals are in the review process. The roofing work is in progress; 60% of the demo and temp are completed. ASI#1 was submitted to the Building Department for review, including all the addendums submitted during the bid process. The Building department issued the construction trailer permit. A/E is preparing an ASI to desclope the canopy replacement.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16 and 17. Interior renovation of Media Center. Fire Alarm System replacement. HVAC Mechanical renovation. Aluminum-covered walkways repair and replacement. Covered walkway Electrical lighting fixture replacement.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$388,209	\$321,060	\$67,149
Construction	\$8,744,077	\$128,617	\$8,615,460
FF&E and Technology	\$9,500	\$9,461	\$39
Construction Mgmt	\$1,051,000	\$583,366	\$467,634
Contingency	\$665,894		\$665,894
Consultants	\$35,000		\$35,000
Utilities	\$10,000		\$10,000
Project Total:	\$10,903,680	\$1,042,504	\$9,861,176

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Signs/banners, backless benches, interior painting, digital marquee, cafeteria tables & laptops

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE
NULL

MUSIC

✓ COMPLETE

SCOPE
17 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
67 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

William E. Dandy Middle School



Address: 2400 NW 26 STREET, FORT LAUDERDALE 33311
 Location Num: 1071
 Board District: 5
 Board Member: Daniel P. Foganholi
 ADEFP Budget: \$7,635,546
 Total Facilities Budget (Sum of Projects): \$7,218,550

PRIMARY RENOVATIONS P.001900 William E. Dandy MS - SMART Program Renovations

CURRENT PHASE

5-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Building 18 Bathroom Punchlist items correction is in progress. Fire Alarm electrical rough installation is 100% complete pending device drops in rooms all buildings, Wiring and devices pending. Chiller room Leak detection system installation is not yet complete due to parts procurement. Final roof inspection pending electrical and Mechanical Equipment electrical inspections, currently 60% complete. Fire protection installation is pending installation due to scheduling issues in occupied areas.

PROJECT SCOPE

Reroofing: Buildings 1-18 Repair and Paint Exterior Soffits: Buildings 14 & 17. Removal of Existing Fiberglass Canopy and addition of new Aluminum Canopy Between Buildings 01 and 16 ADA Restrooms Renovations: Building 18. Fire Protection: Building 02. Exit Signs modifications: Buildings 5, 6, 7, 8, 9, 10 & 18. HVAC Unit Replacement: Building 1 HVAC Chiller Replacement: Building 04 (2 Similar)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$280,522	\$245,150	\$35,372
Construction	\$4,840,324	\$4,191,356	\$648,968
Direct Purchase	\$986,105	\$985,621	\$484
Construction Mgmt	\$758,482	\$758,482	\$0
Contingency	\$339,667		\$339,667
Consultants	\$7,000		\$7,000
Utilities	\$6,450		\$6,450
Project Total:	\$7,218,550	\$6,180,609	\$1,037,941

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria sound system, Projector, Murals, Exterior painting, Cafeteria tables, Media center furniture, Painting of the walkways, Aiphone

BUDGET

\$100,000

ATHLETICS

SCOPE

COMPLETE NULL

MUSIC

SCOPE

COMPLETE 130 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 160 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.