

**Riverside Elementary School**



Address: 11450 RIVERSIDE DRIVE, CORAL SPRINGS 33071  
 Location Num: 3031  
 Board District: 4  
 Board Member: Lori Alhadeff  
 ADEFP Budget: \$2,740,499  
 Total Facilities Budget (Sum of Projects): \$2,224,500

**PRIMARY RENOVATIONS P.002039 Riverside ES - SMART Program Renovations**

**CURRENT PHASE**

**5-Construction**

**RISK LEVEL**



**PROJECT UPDATE**

This project received an NTP on 8/1/2022. It is ready for construction. Contractor currently in Submittal Process, Procurement and Mobilization.

**PROJECT SCOPE**

Re-roofing: Buildings 11, & 85. Fire Alarm System Replacement: Campus-wide. Fire Sprinklers: Building 4 HVAC Improvements- Component Replacement: Buildings at 11, & 85. HVAC Improvements- Test and Balance: Buildings 1 through 10. Media Center Improvements & ADA Restroom Improvements: Building 3.

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$215,990	\$124,253	\$91,737
Construction	\$1,653,500	\$153	\$1,653,347
FF&E and Technology	\$20,283		\$20,283
Construction Mgmt	\$231,260	\$231,260	\$0
Contingency	\$95,467		\$95,467
Consultants	\$5,000	\$3,606	\$1,394
Utilities	\$3,000		\$3,000
<b>Project Total:</b>	<b>\$2,224,500</b>	<b>\$359,272</b>	<b>\$1,865,228</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

IMPLEMENTATION

**DELIVERED**

Multi drying steel rack, Art & PE Enhancements (racks, furniture, book drop carts, etc.), outdoor PA speaker system upgrade, Ukulele Storage racks & tables

**BUDGET**

\$100,000

**IN PROGRESS**

Basketball Court

**ATHLETICS**

✓ COMPLETE

**SCOPE**

NULL

**MUSIC**

✓ COMPLETE

**SCOPE**

217 Instruments Delivered

**TECHNOLOGY**

✓ COMPLETE

**SCOPE**

214 Items Delivered

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.