





MUNICIPAL REPORT

For The Quarter Ending September 30, 2022 | FY23 Q1





PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) School Spotlight editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



5-Construction

PROJECT UPDATE

Roofing work building #1 as weather permits.

PROJECT SCOPE

Fire Alarm Replacement: Building 1 Conversion of Existing Space to Music and/or Art Lab(s) Music Room Renovation Re-roofing: Buildings 1, 2 & 4 HVAC Improvements: Buildings 1, 2 & 4

BUDGET

Current Budget	Actuals	Remaining Budget
\$145,000	\$105,633	\$39,367
\$2,502,455	\$1,151,818	\$1,350,637
\$56,323	\$13,472	\$42,851
\$419,945	\$419,945	\$0
\$287,830	\$287,830	\$0
\$137,547		\$137,547
\$6,000	\$6,000	\$0
\$3,555,100	\$1,984,698	\$1,570,402
	\$145,000 \$2,502,455 \$56,323 \$419,945 \$287,830 \$137,547 \$6,000	\$145,000 \$105,633 \$2,502,455 \$1,151,818 \$56,323 \$13,472 \$419,945 \$419,945 \$287,830 \$287,830 \$137,547 \$6,000 \$6,000

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE IMPLEMENTATION DELIVERED

iPads, Laptops, Digital Marquee, Playground Shades

BUDGET \$100,000 **IN PROGRESS Facilities Equipment**

ATHL	ETICS
~	SCOPE
COMPLETE	NULL
MUSI	C
~	<u>SCOPE</u>
COMPLETE	889 Instruments Delivered
TECH	NOLOGY
~	SCOPE
COMPLETE	341 Items Delivered

SCHOOL SPOTLIGHT

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked



5-Construction

SMART INVESTMENTS LEAD TO SMART STUDENTS.

PROJECT UPDATE

The final lightning protection certification was issued and the roofing final passed. The contractor completed the stucco of the new air-cooled chiller compound structure and painted it. Installation of the chilled water piping system for the three new air handlers in Building 4 is ongoing.

PROJECT SCOPE

Re-Roofing Buildings 1, 2, & 3. Music room renovations Building 3 (Rooms 112, 112A, 112B, & 112C). Band Room Renovations Building 3 (Rooms 113, 113A, & 113C). Art Lab Renovations Building 3. Test & Balance: Buildings 1, 2, & 3. HVAC System Replacement- Building 4 Ductless split system replacement- Building 2. Fire Alarm Control Panel Replacement BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$262,000	\$198,900	\$63,100
Construction	\$3,676,461	\$2,644,977	\$1,031,484
FF&E and Technology	\$142,000	\$431	\$141,569
Direct Purchase	\$760,539	\$713,426	\$47,113
Construction Mgmt	\$500,000	\$500,000	\$0
Contingency	\$223,600		\$223,600
Consultants	\$8,000	\$7,657	\$343
Project Total:	\$5,572,600	\$4,065,391	\$1,507,209

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 2024 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING											
HIRE CONTRACTOR											
ACTIVE CONSTRUCTION											
CONSTRUCTION CLOSEOUT											

SCHOOL CHOICE ENHANCEMENT (SCEP)		ATHLETICS	
CURRENT PHASE	BUDGET	✓ SCOPE	
COMPLETE	MPLETE \$100,000		
DELIVERED	DELIVERED		
Document Cameras, chemistry equipment, media cent	er furniture &	SCOPE	
Recordex, Lenovo ThinkVision		COMPLETE 113 Instruments delivered	
		TECHNOLOGY	
		SCOPE	

COMPLETE 473 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR

HIGH



An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked



SCHOOL SPOTLIGHT

No Risk

QUARTER ENDING SEPTEMBER 30, 2022

V LEAD TO SMART STUDEN	TS.	QUAF	RTER ENDING SEPTEMBER 30, 2022
Tamarac Elementary Sc	hool		
	Address	7601 N UNIVERSITY DRIVE, TAMARAC 3332	1
The second secon	Location Num:	2621	
	Board District:	4	
	Board Member:	Lori Alhadeff	
	ADEFP Budget:	\$3,319,655	
	Total Facilities Budget (Sum of Projects):	\$2,758,658	
PRIMARY RENOVATIONS P.0	001724 Tamarac ES - GOB Renovations		
CURRENT PHASE			RISK LEVEL
5-Construction			

PROJECT UPDATE

The HVAC scope of work has been completed. De-scoping Drawings (As-Built) ASI has been approved by the building Department. Contractors Final Inspection was failed due required clearance at the existing Telecom wires, which could not be relocated. PM-OR Team Lead has coordinated with BCPSBD which is reviewing to resolve failed inspection issue. TEAM LEADER COMMENT: PROGRAM DIRECTOR TO MEET WITH BD FOR RESOLUTION.

PROJECT SCOPE

Aluminum Canopy Renovation & Replacement of Lighting Electrical Improvements: Buildings 1, 2, 3, 4, & 6 HVAC Replacements: Buildings 1, 4 & 9 Reroofing: Building 6 Test & Balance: Buildings 1, 2, 3, 4, 6 & 7

BUDGET			
	Current Budget	Actuals	Remaining Budget
Design	\$373,931	\$326,640	\$47,291
Construction	\$1,685,097	\$1,010,114	\$674,983
FF&E and Technology	\$2,480	\$2,480	\$0
Construction Mgmt	\$248,898	\$248,898	\$0
Contingency	\$132,714		\$132,714
Consultants	\$14,738		\$14,738
Utilities	\$5,799		\$5,799
Project Total:	\$2,463,657	\$1,588,132	\$875,525

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 2024 Q1 Q2 Q3 Q4 Q1 Q2 Q	2026 4 Q1 Q2 Q3 Q4
PROJECT PLANNING										
HIRE DESIGNER										
PROJECT DESIGN										
HIRE CONTRACTOR										
ACTIVE CONSTRUCTION										
CONSTRUCTION CLOSEOUT										

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked. SCHOOL SPOTLIGHT

SMART INVESTMENTS LEAD TO SMART STUDENTS.		QU/	<u>SCHOOL SPOTLIGH</u> ARTER ENDING SEPTEMBER 30, 2023
Tamarac Elementary School Address Location Num: Board District: Board Member: ADEFP Budget: Total Facilities Budget (Sum)	2621 4 Lori Alhadeff \$3,319,655	TY DRIVE, TAMARAC 333	321
PRIMARY RENOVATIONS P.002049 Tamarac ES - SMART P	Program Media Center Improveme	nts	
CURRENT PHASE			RISK LEVEL
6-Substantial Completion/Closeout PROJECT UPDATE PPO performed the scope of work. PM-OR is coordinating with I documentation to close out this project.	Building Department to conduct the re	quired final closeout inspec	No Risk ctions. Working with PPO to compile
PROJECT SCOPE			
Media Center Renovations BUDGET			
	Current Budg	et Actuals	Remaining Budget
Design	\$19,3	92 \$18,892	\$500
Construction	\$23,9	71 \$23,971	\$0
FF&E and Technology	\$1,1	18 \$1,118	\$0
Construction Mgmt	\$31,3		\$0
Contingency	\$219,2		\$219,205
Project Total:	\$295,0	01 \$75,296	\$219,705
FLAG:			
PHASE 2015 2016 2017 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4	2018 2019 2020 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q4 Q2 Q3 Q4 Q4<	2021 Q1 Q2 Q3 Q4 Q1 Q2 Q4 Q1 Q1 Q4 Q1 Q1 Q4 Q1 Q1 Q4 Q1 Q1 Q1 Q4 Q1 Q1 Q1 Q1 Q1 Q1 Q1 Q1 Q	2023 2024 2025 2026 2027 Q1 Q2 Q3 Q4 Q1 Q2
CURRENT PHASE 4-Bid & Award			RISK LEVEL No Risk
PROJECT UPDATE CSMP process was started, proposals pending from Contractors.			
PROJECT SCOPE Building 01 Female Student Restroom 155 and Male Student Res FLAG:	stroom 166 ADA Compliance Renovatio	ns.	
2015 2016 2017	2010 2020	2021 2022	2023 2024 2025 2026
	2018 2019 2020 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4	2021 2022 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4	
PROJECT PLANNING HIRE DESIGNER PROJECT DESIGN HIRE CONTRACTOR ACTIVE CONSTRUCTION			
CONSTRUCTION CLOSEOUT			

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM: An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.



SMART INVESTMENTS				SCHOOL SPOTLIGHT
LEAD TO SMART STUDENTS	ь.		QUARTER ENDING	G SEPTEMBER 30, 2022
Tamarac Elementary Sch	ool			
R	Address Location Num: Board District: Board Member: ADEFP Budget: Total Facilities Budget (Sum of Projects):	7601 N UNIVERSITY DRIVE, TAMA 2621 4 Lori Alhadeff \$3,319,655 \$2,758,658	ARAC 33321	
PRIMARY RENOVATIONS P.00	2868 Tamarac ES - Roofing Building 6 - SM	ART Program		
CURRENT PHASE				RISK LEVEL
3-Design/Permit				No Risk
PROJECT UPDATE New project a MPU will be genera	ated in the next reporting period.			
PROJECT SCOPE				
FLAG:				
No Data Available				
	2874 Tamarac ES - Fire Protection Building	;1		
CURRENT PHASE				RISK LEVEL
4-Bid & Award				
PROJECT UPDATE New project a MPU will be genera	ated in the next reporting period.			
PROJECT SCOPE				
FLAG:				
No Data Available				
SCHOOL CHOICE ENHANCEM	ENT (SCEP)	ATH	ETICS	
CURRENT PHASE	BUDGET	~	<u>SCOPE</u>	
COMPLETE	\$100,000	COMPLETE	NOLL	
DELIVERED	IN PROGRESS	MUS		
Furniture for the front office, parent w	orkstation, furniture, cafeteria sound		<u>SCOPE</u>	

Furniture for the front office, parent workstation, furniture, cafeteria sound system, digital marquee, projectors, laptops, document cameras and printers

MUSIC SCOPE 362 Instruments Delivered TECHNOLOGY SCOPE COMPLETE 505 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

