





MUNICIPAL REPORT

For The Quarter Ending September 30, 2022 | FY23 Q1





PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) School Spotlight editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



SMART INVESTMENTS		<u>SCHOOL SPOTLIGHT</u> QUARTER ENDING SEPTEMBER 30, 2022
Wilton Manors Elemer	ntary School	
	Address	2401 NE 3 AVENUE, WILTON MANORS 33305
	Location Num:	0191
LTON MANORS ELEMENTARY SCHOOL	Board District:	3
	Board Member:	Sarah Leonardi
	ADEFP Budget:	\$6,124,279
	Total Facilities Budget (Sum of Projects):	\$5,808,160
PRIMARY RENOVATIONS	P.001917 Wilton Manors ES - SMART Program	Renovations

PRIMARY RENOVATIONS P.001917 Wilton Manors ES - SMA	RT Program Renovations
---	------------------------

CURRENT PHASE

5-Construction

PROJECT UPDATE

HVAC Pre-test and balance work is complete. Buildings 1-5 base ply is complete. Buildings 1-5 roof hatch, parapet walls flashing, and overflow drains are in progress.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, & 5. Covered Walkway Replacement/Renovations Exterior painting (performed by PPO). Fire Alarm System Replacement: Campus-wide. HVAC Improvements: Buildings 1, 2, 3, & 4.

-	-	-		
DL		г		
DU	שי	ч	с I	

	Current Budget	Actuals	Remaining Budget
Design	\$378,435	\$326,794	\$51,641
Construction	\$3,779,600	\$759,861	\$3,019,739
Direct Purchase	\$789,950		\$789,950
Construction Mgmt	\$574,315	\$574,315	\$0
Contingency	\$263,860		\$263,860
Consultants	\$15,000	\$8,254	\$6,746
Utilities	\$7,000		\$7,000
Project Total:	\$5,808,160	\$1,669,224	\$4,138,936

```
FLAG:
```

PHASE	201 Q1 Q2	Q1	201 Q2	16 Q3 Q4	21 Q1 Q2	017 Q3	Q4	Q1	2018 Q2 Q3	3 Q4	Q1	2019 Q2 Q	3 Q4	Q1	20 Q2	20 Q3 Q4	4	2021 Q2 Q3	3 Q4	Q1	202 Q2	2 Q3 Q4	Q1	202 Q2	ı Q	20 1 Q2	24 Q3 Q4	Q1	20 Q2	25 Q3	Q4	2026 Q2 Q3	Q4
PROJECT PLANNING																																	
HIRE DESIGNER																																	
PROJECT DESIGN																																	
HIRE CONTRACTOR																																	
ACTIVE CONSTRUCTION																																	
CONSTRUCTION CLOSEOUT																																	

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE COMPLETE

DELIVERED

Laptops, Recordex, morning show equipment, armless chairs, reupholstering, sofas, digital marquee, Indoor Funiture, ThinkCenters, Media Center Furniture

BUDGET	
\$100,000	
IN PROGRESS	
Chair	

ATHL	TICS
~	SCOPE
COMPLETE	NULL
MUSI	:
~	<u>SCOPE</u>
COMPLETE	432 Instruments Delivered
TECH	NOLOGY
~	<u>SCOPE</u>
COMPLETE	222 Items Delivered

SCHOOL SPOTLIGHT

RISK LEVEL

No Risk

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

