





MUNICIPAL REPORT

For The Quarter Ending December 31, 2020 | FY21-Q2





PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) School Spotlight editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.





SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2020



Challenger Elementary School

5703 NW 94 AVENUE, TAMARAC 33321

Location Num	3771
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,041,100
Total Facilities Budget	\$3,655,100

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: Voting authorized 5/13/18 - Voting results received 7/2/18 - (5) iPads delivered 01/2019. (2) Playground Shades covering and Marquee are on order. (40) Lenovo 300e - (3) Lenovo ThinkPad - (2) Lenovo M820z delivered 03/2019. Marquee permitted 7/8/2019; pre-construction meeting held 10/14/2019; construction completed 02/2020. Shade structures permitted 08/2020; in fabrication.

SMART Facilities Update By Project



Primary Renovation

					Phase:	3% Con	nplete		
2020 RESET	1: Planning	2: Hire A/E	3: Design		4: Hire Cor	ntractor	5: Construction	6: Closeout	
SCHEDULE: (Calendar Year)	Q2 2017 Q3	2017 G	1 2018	Q3	Q3 2019 Q3		2020	Q4 2022	Q1 202
SCOPE:		E	SUDGET:	FLAG:					
Additional Funding	g - Board Approved 05/19/20 (JJ-15) \$2	,206,100	CON	MENTS:				
Bldg Envelope Im	pr. (Roof, Window, Ext Wall, et	c.) \$	857,000						
Conversion of Exi	sting Space to Music and/or Ar	t Lab(s)	169,000						
Fire Alarm			\$42,000						
HVAC Improveme	ents	ç	145,000						
Music Room Ren	ovation	ç	136,000						



FLAG KEY: S=Schedule B= Budget
S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





Challenger Elementary School

SMART Facilities Update by Project Cont.

		Pha	se: 47%Complete		
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q4 2017	Q3 2018		TBD	TBD
Actual	11/2017	07/2018			
SCOPE:		BUDGET:	FLAG:		
School Choice Er	nhancement	\$100,000	COMMENTS:		
				shown as TBD will be provided after and funds allocated.	er all items have

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.







SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2020



Millennium 6-12 Collegiate Academy

5803 NW 94 AVENUE, TAMARAC 33321

Location Num	4772
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,549,000
Total Facilities Budget	\$3,035,000

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 05/2018 - Voting authorized 2/13/2018. Voting completed 2/27/2018 - Document Cameras delivered 05/2018. Chemistry equipment delivered 04/2018. Media Center renovation (Furniture), Recordex delivered 05/2018.

SMART Facilities Update By Project



Primary Renovation

2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Co	ntractor	5: Construe	ction	6: Closeout	
SCHEDULE:	Q2 2017 Q3 20		2017 G		2018	Q4	2019	Q3	2021	Q1	2024	Q1 202
SCOPE:				BUE	DGET:	FLAG:						
Art Room Renovat	ion and Equipmen	t		\$8	5,000	COM	MENTS:					
Bldg Envelope Imp	or. (Roof, Window,	Ext Wall, etc	.)	\$1,29	5,000							
Conversion of Exis	ting Space to Mus	ic and/or Art	Lab(s)	\$28	4,000							
Fire Alarm				\$5	0,000							
HVAC Improvement	nts			\$1,22	1,000							

School Choice Enhancements*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q4 2017	Q1 2018	Q4	2018	Q4 2018
Actual	11/2017	02/2018	05/	2018	05/2018
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget s=schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget approved increase in funding based on bid and/or change order results





SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2020



Tamarac Elementary School

7601 N UNIVERSITY DRIVE, TAMARAC 33321

Location Num	2621
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,319,657
Total Facilities Budget	\$2,858,657

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

All dates are based on calendar year. SMART funded projects are included.
Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation - Phase 1: Construction is in progress. The HVAC scope is complete. Primary Renovation - Phase 2: Project is in substantial completion. Close-out in progress.

School Choice Enhancements: COMPLETED 09/2018 - Voting completed 4/22/16. Furniture for the front office and parent workstation delivered and installed 11/2016 and 02/2017. New furniture, new sound system in the cafeteria and digital marquee installed on 03/2017; electrical work completed on 6/2017; Certificate of Completion executed 07/2017. Projectors, laptops, document cameras and printers delivered 06/2018. Additional technology items delivered 09/2018.

SMART Facilities Update By Project



Primary Renovation - Phase 1

Phase: 97%Complete

	1: Planning								
2020 RESET	r. Flanning	2: Hire A/E	3: Des	ign	4: Hire Cor	ntractor	5: Construction	6: Closeout	
SCHEDULE:	21 2016	Q2 2016	Q4 2016	Q3	2018	Q1 2	2019	Q4 2021	Q1 202
SCOPE:			BUDGET:	FLAG:					
Bldg Envelope Impr.	(Roof, Window, Ext W	/all, etc.)	\$205,000	COM	MENTS:				
Fire Sprinklers			\$854,000						
Funding to Program F	Reserve - Board Appr	oved 12/18/18 (JJ-1)	(\$727,343)						
HVAC Improvements			\$2,132,000						

Primary Renovation - Phase 2

									Phase:	60%Complet	е
2020 RESET	1: Planning		2: Hire A/E		3: Design		4: Hire Co	ntractor	5: Construction	6: Closeou	ut
SCHEDULE: (Calendar Year)	Q2 2017	Q3 :	2017	Q3	2017	Q3	2018	Q4	2019	Q2 2020	Q1 2021
SCOPE:				BUD	GET:	FLAG:					
Media Center impr	rovements			\$21	0,600	COM	MENTS:				



FLAG KEY: S=Schedule B= Budget
S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





Tamarac Elementary School

SMART Facilities Update by Project Cont.

			Ph	ase: 5%Complete	e		
2020 RESET	1: Planning	2: Hire A/E	3: Design	n <mark>4: Hire Co</mark>	ontractor 5: Constru	ction 6: Close	out
SCHEDULE: (Calendar Year)	Q2 2017	Q3 2017	Q3 2017	Q3 2018	Q3 2021	Q4 2022	Q1 202
SCOPE:			BUDGET:	FLAG:			
Media Center imp	rovements - ADA Re	strooms	\$84,400	COMMENTS:			

School Choice Enhancements*

Phase:100% Complete

PH:1 Planning/Design	PH:2 Imp	plement PH:3 Complete	
Q1 2015	Q2 2016	Q4 2017	Q4 2017
11/2015	04/2016	09/2018	09/2018
	BUDGET:	FLAG:	
hancement	\$100,000	COMMENTS:	
_	Q1 2015 11/2015	Q1 2015 Q2 2016 11/2015 04/2016 BUDGET:	Q1 2015 Q2 2016 Q4 2017 11/2015 04/2016 09/2018 BUDGET: FLAG:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



