

ATLANTIC TECHNICAL COLLEGE & TECHNICAL HIGH SCHOOL



Address	4700 COCONUT CREEK PARKWAY, COCONUT CREEK 33063
Location Number	2221
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$10,340,400
Total Facilities Budget	\$9,052,000

PRIMARY RENOVATIONS

CURRENT PHASE

PROJECT DESIGN

PROJECT UPDATE

Construction drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

PROJECT SCOPE

Building Envelope Improvements	\$2,710,000
Media Center Improvements	\$88,000
IAQ Repairs - HVAC	\$4,642,000
Fire Sprinklers	\$1,482,000
Scope Modification - Media Center Carpet & Paint (Complete)	\$30,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q4 2015 - Q4 2015

HIRE DESIGNER

Q4 2015 - Q3 2016

PROJECT DESIGN

Q3 2016 - Q3 2021

HIRE CONTRACTOR

Q3 2021 - Q1 2022

ACTIVE CONSTRUCTION

Q1 2022 - Q1 2025

CONSTRUCTION CLOSEOUT

Q1 2025 - Q2 2025

ORIGINAL SCHEDULE Q1 2020

2018 SCHEDULE Q3 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture and renovation for the Media Center

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q1 2016 (Actual: 01/2016)

IMPLEMENTATION

N/A (Actual: N/A)

COMPLETE

Q2 2017 (Actual: 06/2017)

FLAG:

COMMENTS: