

BENNETT ELEMENTARY SCHOOL



Address	1755 NE 14 STREET, FORT LAUDERDALE 33304
Location Number	0201
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget	\$2,119,000
Total Facilities Budget	\$1,914,000

PRIMARY RENOVATIONS

CURRENT PHASE

PROJECT DESIGN

PROJECT UPDATE

Construction drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

PROJECT SCOPE

Building Envelope Improvements	\$1,270,000
Fire Alarm	\$319,000
HVAC Improvements	\$88,000
Media Center Improvements	\$137,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q3 2017 - Q3 2017

HIRE DESIGNER

Q3 2017 - Q2 2018

PROJECT DESIGN

Q2 2018 - Q3 2021

HIRE CONTRACTOR

Q3 2021 - Q4 2023

ACTIVE CONSTRUCTION

Q4 2023 - Q3 2025

CONSTRUCTION CLOSEOUT

Q3 2025 - Q4 2025

ORIGINAL SCHEDULE Q1 2021

2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

- Golf Cart
- Office & Classroom Furniture
- Furniture For Reception Area & AP Office
- Desk With Reception Top
- Cube Tables
- Cabinets
- Open Front Student Desk
- Chairs
- Tables
- Stools

BUDGET

\$100,000

IN PROGRESS

Digital Marquee

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

IMPLEMENTATION

Q1 2019 (Actual: 04/2019)

COMPLETE

TBD

MUSIC



COMPLETE

SCOPE

359 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

116 Items Delivered

FLAG:
COMMENTS:

FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

*2020 schedule milestone dates reflect current trends and market conditions.