









# **MUNICIPAL REPORT**

For The Quarter Ending March 31, 2021 | FY21-Q3





## **PREFACE**

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This "City Edition" of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners' associations and other key constituents as ongoing SMART Program projects continue to progress.

**SMART** (Safety, Music & Art, Athletics, Renovation and Technology) is the \$800 million capital improvement program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.

## **BROADVIEW ELEMENTARY SCHOOL**



Address	1800 SW 62 AVENUE, NORTH LAUDERDALE 33068
Location Number	0811
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget	\$6,071,131
Total Facilities Budget	\$5,575,131

### PRIMARY RENOVATIONS

**CURRENT PHASE** 

## **ACTIVE CONSTRUCTION**

#### PROJECT UPDATE

The art room is being demolished as part of the room's renovations.

### **PROJECT SCOPE**

Additional Funding - Board Approved 7/21/20 (JJ-3)	\$2,683,744
Building Envelope Improvements	\$63,228
Building Envelope Improvements - Roofing	\$945,772
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
Electrical Improvements	\$56,329
Fire Alarm	\$252,578
Fire Sprinklers	\$718,479
HVAC Improvements	\$264,000
Media Center improvements	\$186,000
Music Room Renovation	\$136,000

### 2020 RESET SCHEDULE

(CALENDAR YEAR)

### PROJECT PLANNING

Q2 2015 - Q2 2015

HIRE DESIGNER

Q4 2015 - Q3 2016

**PROJECT DESIGN** 

Q3 2016 - Q1 2020

HIRE CONTRACTOR

Q3 2018 - Q4 2020

**ACTIVE CONSTRUCTION** 

Q4 2020 - Q3 2023

### CONSTRUCTION CLOSEOUT

Q3 2023 - Q4 2023

ORIGINAL SCHEDULE Q2 2020

2018 SCHEDULE Q1 2021

## **SCHOOL CHOICE ENHANCEMENT (SCEP)**

### **CURRENT PHASE**

COMPLETE

### **BUDGET**

\$100,000

### **DELIVERED**

Digital Marquee

Classroom Rugs

Playground Upgrades & Equipment

Laptops

**HDMI** 

**Adapters** 

### **SCHEDULE**

(CALENDAR YEAR)

### PLANNING / DESIGN

Q1 2015 (Actual: 01/2015)

### **IMPLEMENTATION**

Q4 2016 (Actual: 11/2016)

### COMPLETE

Q1 2020 (Actual: 02/2020)

### **MUSIC**



**SCOPE** 

**COMPLETE** 

334 Instruments Delivered

### **TECHNOLOGY**



**SCOPE** 

**COMPLETE** 

338 Items Delivered

FLAG:







## MORROW ELEMENTARY SCHOOL



Address	408 SW 76 TERRACE, NORTH LAUDERDALE 33068	
Location Number	2691	
Board District	4	
Board Member	Lori Alhadeff	
ADEFP Budget	\$2,228,585	
Total Facilities Budget	\$2,017,585	

### PRIMARY RENOVATIONS

### **CURRENT PHASE**

## **CLOSEOUT**

#### PROJECT UPDATE

All campus renovations are complete.

### **PROJECT SCOPE**

ADA Stage Lift	\$81,975
Electrical Improvements	\$322,000
Fire Sprinkler Protection and Fire Alarm	\$1,564,648
Funding to Program Reserve - Board Approved 12/04/18 (JJ-1)	(\$469,040)
HVAC Improvements	\$211,000
Media Center Improvements	\$207,000

## 2020 RESET SCHEDULE

(CALENDAR YEAR)

### PROJECT PLANNING

Q4 2016 - Q4 2016

HIRE DESIGNER

Q1 2017 - Q3 2017

**PROJECT DESIGN** 

Q3 2017 - Q3 2018

HIRE CONTRACTOR

Q2 2018 - Q1 2019

**ACTIVE CONSTRUCTION** 

Q1 2019 - Q4 2020

### CONSTRUCTION CLOSEOUT

Q3 2020 - Q3 2021

ORIGINAL SCHEDULE Q4 2019

2018 SCHEDULE Q1 2020

**SCOPE** 

## **SCHOOL CHOICE ENHANCEMENT (SCEP)**

## **CURRENT PHASE IMPLEMENTATION**

### **DELIVERED**

Laptops

Broadcast Room

Apple Bundle Cafeteria Tables

**Projectors** 

Cafeteria Sound System

### **BUDGET**

\$100,000

### **IN PROGRESS**

Interior Paint

Murals

Additional Playground Equipment

#### **SCHEDULE**

(CALENDAR YEAR)

### PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

### **IMPLEMENTATION**

Q4 2016 (Actual: 12/2016)

### COMPLETE

**TBD** 

## **TECHNOLOGY**



**COMPLETE** 

162 Items Delivered

FLAG:





## NORTH LAUDERDALE PRE K - 8



Address	7500 KIMBERLY BOULEVARD, NORTH LAUDERDALE 33068
Location Number	2231
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget	\$2,933,350
Total Facilities Budget	\$2,629,350

### PRIMARY RENOVATIONS

### **CURRENT PHASE**

### HIRE CONTRACTOR

#### **PROJECT UPDATE**

The school is in the process of hiring a contractor to complete its renovations.

### **PROJECT SCOPE**

Additional Funding - Board Approved 01/14/20 (JJ-4)	\$1,093,350
Building Envelope Improvements	\$78,000
Fire Alarm	\$294,000
Fire Sprinklers	\$795,000
HVAC Improvements	\$120,000
Media Center Improvements	\$149,000

## 2020 RESET SCHEDULE

(CALENDAR YEAR)

### PROJECT PLANNING

Q4 2016 - Q4 2016

HIRE DESIGNER

Q4 2016 - Q1 2017

**PROJECT DESIGN** 

Q2 2017 - Q2 2021

HIRE CONTRACTOR

Q1 2018 - Q3 2021

**ACTIVE CONSTRUCTION** 

Q3 2021 - Q4 2023

### CONSTRUCTION CLOSEOUT

Q4 2023 - Q1 2024

ORIGINAL SCHEDULE Q2 2019

2018 SCHEDULE Q3 2020

## SCHOOL CHOICE ENHANCEMENT (SCEP)

## **CURRENT PHASE IMPLEMENTATION**

### **DELIVERED**

Student laptops TV screens Marquee

Aiphone & EDS

## **BUDGET**

\$100,000

#### IN PROGRESS

Murals

### **SCHEDULE**

(CALENDAR YEAR)

### PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

## **IMPLEMENTATION**

Q4 2016 (Actual: 12/2016)

### COMPLETE

Q2 2018

### **MUSIC**



**SCOPE** 

**COMPLETE** 

113 Instruments Delivered

### **TECHNOLOGY**



**SCOPE** 

**COMPLETE** 

209 Items Delivered

FLAG:









## PINEWOOD ELEMENTARY SCHOOL



Address	1600 SW 83 AVENUE, NORTH LAUDERDALE 33068	
<b>Location Number</b>	2811	
Board District	4	
<b>Board Member</b>	Lori Alhadeff	
ADEFP Budget	\$4,656,000	
Total Facilities Budget	\$4,406,000	

### PRIMARY RENOVATIONS

### **CURRENT PHASE**

## **ACTIVE CONSTRUCTION**

#### **PROJECT UPDATE**

Media center renovations are underway on campus.

### **PROJECT SCOPE**

Additional Funding - Board Approved 06/11/19 (JJ-1)	\$2,398,000
Building Envelope Improvements	\$862,000
Fire Sprinklers	\$732,000
HVAC Improvements	\$122,000
Media Center Improvements	\$192,000

### 2020 RESET SCHEDULE

(CALENDAR YEAR)

### PROJECT PLANNING

Q4 2016 - Q4 2016

HIRE DESIGNER

Q4 2016 - Q2 2017

**PROJECT DESIGN** 

Q2 2017 - Q1 2019

HIRE CONTRACTOR

Q4 2017 - Q3 2019

**ACTIVE CONSTRUCTION** 

Q3 2019 - Q2 2021

### CONSTRUCTION CLOSEOUT

Q2 2021 - Q3 2021

ORIGINAL SCHEDULE Q2 2019

2018 SCHEDULE Q3 2020

## **SCHOOL CHOICE ENHANCEMENT (SCEP)**

### **CURRENT PHASE**

**COMPLETE** 

**DELIVERED** 

Laptops

Laptop Carts

Two-way Radios

Portable Sound System

Electric Strike

Digital Marquee

Desktops

#### **SCHEDULE BUDGET**

(CALENDAR YEAR) \$100,000

PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

**IMPLEMENTATION** 

Q3 2016 (Actual: 09/2016)

COMPLETE

Q1 2020 (Actual: 03/2020)

### **MUSIC**



**SCOPE** 

**COMPLETE** 

197 Instruments Delivered

### **TECHNOLOGY**



**SCOPE** 

COMPLETE

217 Items Delivered

FLAG:

**COMMENTS:** Project schedule advanced 44 days.







## SILVER LAKES MIDDLE SCHOOL



Address	7600 TAM O'SHANTER BOULEVARD, NORTH LAUDERDALE 33068	
Location Number	2971	
Board District	4	
Board Member	Lori Alhadeff	
ADEFP Budget	\$2,931,000	
Total Facilities Budget	\$2,250,000	

### PRIMARY RENOVATIONS

### **CURRENT PHASE**

### **PROJECT DESIGN**

#### PROJECT UPDATE

Drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

### **PROJECT SCOPE**

Building Envelope Improvements	\$1,021,000
Fire Sprinklers	\$999,000
Media Center Improvements	\$130,000

### 2020 RESET SCHEDULE

(CALENDAR YEAR)

### PROJECT PLANNING

Q3 2017 - Q4 2018

HIRE DESIGNER

Q3 2017 - Q2 2020

**PROJECT DESIGN** 

Q2 2020 - Q4 2021

HIRE CONTRACTOR

Q4 2019 - Q4 2022

**ACTIVE CONSTRUCTION** 

Q4 2022 - Q1 2025

### **CONSTRUCTION CLOSEOUT**

Q1 2025 - Q2 2025

ORIGINAL SCHEDULE Q1 2021

2018 SCHEDULE Q4 2022

## SCHOOL CHOICE ENHANCEMENT (SCEP)

## **CURRENT PHASE IMPLEMENTATION**

#### **DELIVERED**

N/A

## **BUDGET**

\$100,000

### IN PROGRESS

Window Wraps Indoor Furniture

## **SCHEDULE**

(CALENDAR YEAR)

### PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

### **IMPLEMENTATION**

Q4 2020 (Actual: 12/2020)

### COMPLETE

TBD

### **MUSIC**



**SCOPE** 

**COMPLETE** 

122 Instruments Delivered

### **TECHNOLOGY**



**SCOPE** 

**COMPLETE** 

71 Items Delivered

FLAG:





