

# CHALLENGER ELEMENTARY SCHOOL



<b>Address</b>	5703 NW 94 AVENUE, TAMARAC 33321
<b>Location Number</b>	3771
<b>Board District</b>	4
<b>Board Member</b>	Lori Alhadeff
<b>ADEFP Budget</b>	\$4,041,100
<b>Total Facilities Budget</b>	\$3,655,100

## PRIMARY RENOVATIONS

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT UPDATE

Light fixtures are being installed in multiple classrooms.

### PROJECT SCOPE

<b>Additional Funding - Board Approved 05/19/20 (JJ-15)</b>	\$2,206,100
<b>Building Envelope Improvements</b>	\$857,000
<b>Conversion of Existing Space to Music and/or Art Lab(s)</b>	\$169,000
<b>Fire Alarm</b>	\$42,000
<b>HVAC Improvements</b>	\$145,000
<b>Music Room Renovation</b>	\$136,000

### 2020 RESET SCHEDULE

(CALENDAR YEAR)

#### PROJECT PLANNING

Q2 2017 - Q3 2017

#### HIRE DESIGNER

Q2 2017 - Q1 2018

#### PROJECT DESIGN

Q1 2018 - Q3 2019

#### HIRE CONTRACTOR

Q3 2019 - Q3 2020

#### ACTIVE CONSTRUCTION

Q3 2020 - Q4 2022

#### CONSTRUCTION CLOSEOUT

Q4 2022 - Q1 2023

ORIGINAL SCHEDULE Q1 2020

2018 SCHEDULE Q1 2021

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**IMPLEMENTATION**

### DELIVERED

Ipads  
Laptops  
Digital Marquee

### BUDGET

\$100,000

### IN PROGRESS

Playground Shades

### SCHEDULE

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q4 2017 (Actual: 11/2017)

#### IMPLEMENTATION

Q3 2018 (Actual: 07/2018)

#### COMPLETE

TBD

## MUSIC



**COMPLETE**

### SCOPE

**889 Instruments Delivered**

## TECHNOLOGY



**COMPLETE**

### SCOPE

**341 Items Delivered**

FLAG:

COMMENTS: