

COOPER CITY ELEMENTARY SCHOOL



Address	5080 SW 92 AVENUE, COOPER CITY 33328
Location Number	1211
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget	\$1,660,238
Total Facilities Budget	\$1,277,238

PRIMARY RENOVATIONS

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

PROJECT SCOPE

Additional Funding - Board Approved 12/15/20 (JJ-10)	\$310,238
Building Envelope Improvements	\$118,000
Fire Alarm	\$294,000
Fire Sprinklers	\$10,000
HVAC Improvements	\$163,000
Media Center Improvements	\$282,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q3 2017 - Q1 2018

HIRE DESIGNER

Q3 2017 - Q3 2018

PROJECT DESIGN

Q3 2018 - Q1 2020

HIRE CONTRACTOR

Q1 2020 - Q2 2021

ACTIVE CONSTRUCTION

Q2 2021 - Q1 2023

CONSTRUCTION CLOSEOUT

Q1 2023 - Q2 2023

ORIGINAL SCHEDULE Q3 2020

2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Golf Cart Chairs Laptops Desktops Cart Cable Management Motorola Digital Portable Radios

Replacement

Desktops Reception Area
Signage TV Furniture

Desktops Floor

Principal's Office Furniture Earthwalk Cart BUDGET

\$100,000

IN PROGRESS

Exterior water fountain outside FISH 162

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2018 (Actual: 03/2018)

IMPLEMENTATION

Q1 2019 (Actual: 02/2019)

COMPLETE

TBD

MUSIC



COMPLETE

SCOPE

319 Instruments Delivered

TECHNOLOGY



SCOPE

COMPLETE

198 Items Delivered

FLAG:

Playground Windscreen

COMMENTS:





S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

*2020 schedule milestone dates reflect current trends and market conditions.

