

SCHOOL SPOTLIGHT QUARTER ENDING MARCH 31, 2021

CROISSANT PARK ELEMENTARY SCHOOL



| Address | 1800 SW 4 AVENUE, FORT LAUDERDALE 33315 |
|-------------------------|---|
| Location Number | 0221 |
| Board District | 3 |
| Board Member | Sarah Leonardi |
| ADEFP Budget | \$4,123,000 |
| Total Facilities Budget | \$3,761,000 |

PRIMARY RENOVATIONS

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

PROJECT SCOPE

| Building Envelope Improvements | \$851,000 |
|--------------------------------|-------------|
| Fire Alarm | \$294,000 |
| Fire Sprinklers | \$812,000 |
| HVAC Improvements | \$1,704,000 |

2020 RESET SCHEDULE (CALENDAR YEAR)

| PROJECT PLANNING |
|------------------------------|
| Q3 2017 - Q4 2017 |
| HIRE DESIGNER |
| Q3 2017 - Q1 2018 |
| PROJECT DESIGN |
| Q2 2018 - Q2 2020 |
| HIRE CONTRACTOR |
| Q3 2020 - Q3 2021 |
| ACTIVE CONSTRUCTION |
| Q3 2021 - Q2 2024 |
| CONSTRUCTION CLOSEOUT |
| Q2 2024 - Q3 2024 |
| |
| ORIGINAL SCHEDULE Q3 2020 |
| 2018 SCHEDULE Q2 2022 |

| SCHOOL CHOICE ENHANCEMENT (SCEP) | | | MUSIC | |
|-------------------------------------|-----------|---------------------------------------|--------------|---------------------------|
| CURRENT PHASE | BUDGET | SCHEDULE (CALENDAR YEAR) | \checkmark | SCOPE |
| IMPLEMENTATION | \$100,000 | PLANNING / DESIGN | COMPLETE | 324 Instruments Delivered |
| | | Q4 2018 (Actual: 11/2018) | | |
| Facilities Equipment Blower | | IMPLEMENTATION | TECHNOLO | OGY |
| Pressure Cleaner Surface Cleaner | | Q2 2019 (Actual: 06/2019) COMPLETE | | SCOPE |
| Vaccums | | TBD | COMPLETE | 605 Items Delivered |
| Digital Marquee | | | | |

Buffer

FLAG: COMMENTS:



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
B=Budget: reflects a board approved increase in funding based on bid and/or change order results.
*2020 schedule milestone dates reflect current trends and market conditions.

