

# EAGLE POINT ELEMENTARY SCHOOL



<b>Address</b>	100 INDIAN TRACE, WESTON 33326
<b>Location Number</b>	3461
<b>Board District</b>	6
<b>Board Member</b>	Laurie Rich Levinson
<b>ADEFP Budget</b>	\$6,813,450
<b>Total Facilities Budget</b>	\$6,245,450

## PRIMARY RENOVATIONS

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT UPDATE

The art room and music room are being renovated, and an HVAC chiller is being installed.

### PROJECT SCOPE

Additional Funding - Board Approved 2/4/20 (JJ-1)	\$1,325,450
Art Room Renovation and Equipment	\$65,000
Building Envelope Improvements	\$1,383,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
Fire Alarm	\$50,000
HVAC Improvements	\$2,847,000
Music Room Renovation	\$136,000

### 2020 RESET SCHEDULE

(CALENDAR YEAR)

#### PROJECT PLANNING

Q1 2016 - Q1 2016

#### HIRE DESIGNER

Q1 2016 - Q3 2016

#### PROJECT DESIGN

Q4 2016 - Q3 2019

#### HIRE CONTRACTOR

Q1 2018 - Q2 2020

#### ACTIVE CONSTRUCTION

Q2 2020 - Q1 2023

#### CONSTRUCTION CLOSEOUT

Q1 2023 - Q3 2023

ORIGINAL SCHEDULE Q2 2019

2018 SCHEDULE Q1 2021

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**COMPLETE**

### DELIVERED

Portable PA system

PIP rubber surfacing project

Recordex

### BUDGET

\$100,000

### SCHEDULE

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

#### IMPLEMENTATION

Q1 2016 (Actual: 01/2016)

#### COMPLETE

Q4 2017 (Actual: 01/2018)

## MUSIC



**COMPLETE**

### SCOPE

269 Instruments delivered

## TECHNOLOGY



**COMPLETE**

### SCOPE

355 Items Delivered

FLAG:

COMMENTS: