

# GLADES MIDDLE SCHOOL



<b>Address</b>	16700 SW 48 COURT, MIRAMAR 33027
<b>Location Number</b>	2021
<b>Board District</b>	2
<b>Board Member</b>	Patricia Good
<b>ADEFP Budget</b>	\$892,000
<b>Total Facilities Budget</b>	\$486,000

## PRIMARY RENOVATIONS

### CURRENT PHASE

**HIRE CONTRACTOR**

### PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

### PROJECT SCOPE

<b>Building Envelope Improvements</b>	\$78,000
<b>HVAC Improvements</b>	\$308,000

### 2020 RESET SCHEDULE

(CALENDAR YEAR)

#### PROJECT PLANNING

Q2 2017 - Q2 2017

#### HIRE DESIGNER

Q2 2017 - Q4 2017

#### PROJECT DESIGN

Q4 2017 - Q1 2022

#### HIRE CONTRACTOR

Q1 2022 - Q3 2023

#### ACTIVE CONSTRUCTION

Q3 2023 - Q2 2025

#### CONSTRUCTION CLOSEOUT

Q2 2025 - Q3 2025

ORIGINAL SCHEDULE Q4 2019

2018 SCHEDULE Q3 2020

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**COMPLETE**

**DELIVERED**

Apple iPad  
 Books  
 Tablets  
 Recordex  
 Laptops  
 P.E. Equipment  
 Camera for TV Production System  
 Technology Supplies  
 HDMI Cables

### BUDGET

\$100,000

### SCHEDULE

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

#### IMPLEMENTATION

Q1 2017 (Actual: 01/2017)

#### COMPLETE

Q4 2017 (Actual: 05/2018)

## MUSIC



**COMPLETE**

### SCOPE

**78 Instruments delivered**

## TECHNOLOGY



**COMPLETE**

### SCOPE

**680 Items Delivered**

**FLAG:**

**COMMENTS:**