

# LAKE FOREST ELEMENTARY SCHOOL



PRIMAF	RY RENO	VATIONS

## **CURRENT PHASE**

## **ACTIVE CONSTRUCTION**

Address	3550 SW 48 AVENUE, PEMBROKE PARK 33023
Location Number	0831
Board District	1
Board Member	Ann Murray
ADEFP Budget	\$3,971,142
Total Facilities Budget	\$3,690,142

## **PROJECT UPDATE**

A new HVAC chiller is currently being installed on campus.

## **PROJECT SCOPE**

Additional Funding - Board Approved 02/5/19 (JJ-1)	\$1,202,142
Building Envelope Improvements	\$1,198,000
HVAC Improvements	\$715,000
Scope Modification – Re-roof of Building #4 (Complete)	\$475,000

### **2020 RESET SCHEDULE** (CALENDAR YEAR)

PROJECT PLANNING
Q4 2016 - Q4 2016
HIRE DESIGNER
Q4 2016 - Q1 2017
PROJECT DESIGN
Q1 2017 - Q4 2018
HIRE CONTRACTOR
Q2 2017 - Q2 2019
ACTIVE CONSTRUCTION
Q2 2019 - Q1 2022
CONSTRUCTION CLOSEOUT
Q1 2022 - Q2 2022
ORIGINAL SCHEDULE Q1 2019
<b>2018 SCHEDULE</b> Q2 2020

SCHOOL CHOICE ENHANCEMENT (SCEP)				MUSIC		
CURRENT PHASE		<b>BUDGET</b> \$100,000	SCHEDULE (CALENDAR YEAR)		608 Instruments delivered	
<b>DELIVERED</b> Projector	-	IN PROGRESS	PLANNING / DESIGN   Q4 2016 (Actual: 12/2016)	COMPLETE		
Teacher Chairs Blinds	(STAR Machine) Canopy	Logitech Webcam Ion Defense Sanitizing	IMPLEMENTATION Q2 2018 (Actual: 05/2018)	TECHNOLOGY		
Studio Equipment Office Chairs	Teacher Desktop Computer Mice Tablet	Electrostatic Sprayer Traffic Cones	COMPLETE TBD	$\checkmark$	SCOPE	
Headphones						

COMPLETE

Single Cassette Portable Cooler Recorders Traffic/Safety Cones Cone bars and Cart

Cafeteria Projection

System

Headphones

FLAG:

COMMENTS:

AECOM

**ATKINS** 

Stools

FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget: reflects a board approved increase in funding based on bid and/or change order results. \*2020 schedule milestone dates reflect current trends and market conditions.



456 Items Delivered