

LAUDERDALE LAKES MIDDLE SCHOOL



Address	3911 NW 30 AVENUE, LAUDERDALE LAKES 33309
Location Number	1701
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget	\$7,024,378
Total Facilities Budget	\$6,758,378

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Media center renovations and roofing repairs are complete.

PROJECT SCOPE

Additional Funding - Board Approved 7/21/20 (JJ-21)	\$177,378
Fire Alarm	\$461,000
Fire Sprinklers	\$2,311,000
Media Center Improvements	\$363,000
Roof repair, stucco and waterproof, interior repairs, HVAC - evaluation, T&B and repair. Replace 4 AHUs and provide dehumidification.	\$3,346,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q4 2015 - Q4 2015

HIRE DESIGNER

Q4 2015 - Q3 2016

PROJECT DESIGN

Q3 2016 - Q3 2017

HIRE CONTRACTOR

Q2 2017 - Q2 2018

ACTIVE CONSTRUCTION

Q2 2018 - Q3 2021

CONSTRUCTION CLOSEOUT

Q3 2021 - Q4 2021

ORIGINAL SCHEDULE Q1 2019

2018 SCHEDULE Q3 2019

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

DELIVERED

Digital Marquee Shoot-a-way Machine Tour De France Bikes Flight Simulator

Pilot Simulator Dance Floor **Row Machines**

Digital Marquee

Outdoor Benches

Promethean Board

Window Wraps

\$100,000

PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

IMPLEMENTATION

Q2 2017 (Actual: 04/2017)

COMPLETE

SCHEDULE

(CALENDAR YEAR)

Q1 2018 (Actual: 08/2020)

MUSIC



SCOPE

COMPLETE

633 Instruments delivered

TECHNOLOGY



SCOPE

COMPLETE

224 Items Delivered

FLAG:

COMMENTS: Project schedule advanced 75 days.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget: reflects a board approved increase in funding based on bid and/or change order results. *2020 schedule milestone dates reflect current trends and market conditions.

