

NOVA DWIGHT D. EISENHOWER ELEMENTARY SCHOOL



Address	6501 SW 39 STREET, DAVIE 33314
Location Number	1271
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget	\$1,275,000
Total Facilities Budget	\$1,131,000

PRIMARY RENOVATIONS

CURRENT PHASE

PROJECT DESIGN

PROJECT UPDATE

Drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

PROJECT SCOPE

Building Envelope Improvements	\$99,000
Electrical Improvements	\$347,000
Fire Alarm	\$294,000
Media Center Improvements	\$291,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q3 2017 - Q4 2018

HIRE DESIGNER

Q3 2017 - Q3 2018

PROJECT DESIGN

Q3 2018 - Q2 2021

HIRE CONTRACTOR

Q3 2022 - Q1 2023

ACTIVE CONSTRUCTION

Q1 2023 - Q3 2025

CONSTRUCTION CLOSEOUT

Q3 2025 - Q4 2025

ORIGINAL SCHEDULE Q3 2020

2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

IMPLEMENTATION

Q1 2020 (Actual: 02/2020)

COMPLETE

TBD

DELIVERED

- Window Wraps
- Cable Management
- Washer & Dryer
- Lenovo 300e - 2nd Gen
- Earthwalk Carts
- 3D Printer
- Aiphone, Submaster & Strike
- Morning Show Equipment

TECHNOLOGY



COMPLETE

SCOPE

102 Items Delivered

FLAG:

COMMENTS: