

NOVA MIDDLE SCHOOL



Address	3602 COLLEGE AVENUE, DAVIE 33314
Location Number	1311
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget	\$7,353,031
Total Facilities Budget	\$6,940,031

PRIMARY RENOVATIONS

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

PROJECT SCOPE

Additional Funding - Board Approved 04/14/20 (10)	\$4,037,300
Art Room Renovation and Equipment	\$85,000
Building Envelope Improvements	\$1,487,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000
HVAC Improvements	\$746,000
Scope Modification – Fire Sprinklers (Completion Date: Q4 2022)	\$200,731

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q4 2016 - Q4 2016

HIRE DESIGNER

Q4 2016 - Q3 2017

PROJECT DESIGN

Q4 2017 - Q2 2021

HIRE CONTRACTOR

Q2 2019 - Q3 2022

ACTIVE CONSTRUCTION

Q3 2022 - Q1 2025

CONSTRUCTION CLOSEOUT

Q1 2025 - Q2 2025

ORIGINAL SCHEDULE Q4 2019

2018 SCHEDULE Q4 2020

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Teachers' Chairs
Laptops
Desktops
Think Pads
Broadcasting System

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2016 (Actual: 12/2016)

IMPLEMENTATION

Q4 2016 (Actual: 05/2017)

COMPLETE

Q3 2017 (Actual: 09/2017)

MUSIC



COMPLETE

SCOPE

68 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

113 Items Delivered

FLAG:

COMMENTS: