

RIVERSIDE ELEMENTARY SCHOOL



Address	11450 RIVERSIDE DRIVE, CORAL SPRINGS 33071
Location Number	3031
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget	\$2,016,000
Total Facilities Budget	\$1,600,000

PRIMARY RENOVATIONS

CURRENT PHASE

PROJECT DESIGN

PROJECT UPDATE

Drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

PROJECT SCOPE

Building Envelope Improvements	\$154,000
Fire Alarm	\$294,000
Fire Sprinklers	\$722,000
HVAC Improvements	\$170,000
Media Center Improvements	\$160,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q2 2017 - Q3 2017

HIRE DESIGNER

Q2 2017 - Q1 2018

PROJECT DESIGN

Q1 2018 - Q3 2021

HIRE CONTRACTOR

Q3 2021 - Q2 2022

ACTIVE CONSTRUCTION

Q2 2022 - Q2 2024

CONSTRUCTION CLOSEOUT

Q2 2024 - Q3 2024

ORIGINAL SCHEDULE Q1 2020

2018 SCHEDULE Q3 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Multi Drying Steel Rack
 Art & PE Enhancements
 Ukulele Storage
 Outdoor PA speaker system
 Tables

BUDGET

\$100,000

IN PROGRESS

Full basketball court

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2017 (Actual: 11/2017)

IMPLEMENTATION

Q2 2019 (Actual: 04/2019)

COMPLETE

TBD

MUSIC



COMPLETE

SCOPE

217 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

214 Items Delivered

FLAG:

COMMENTS: