

SILVER PALMS ELEMENTARY SCHOOL



Address	1209 NW 155 AVENUE, PEMBROKE PINES 33028
Location Number	3491
Board District	2
Board Member	Patricia Good
ADEFP Budget	\$1,876,000
Total Facilities Budget	\$1,443,000

PRIMARY RENOVATIONS

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

PROJECT SCOPE

Building Envelope Improvements	\$1,337,000
PE/Athletic Improvements	\$6,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q3 2017 - Q1 2018

HIRE DESIGNER

Q3 2017 - Q3 2018

PROJECT DESIGN

Q3 2018 - Q4 2019

HIRE CONTRACTOR

Q1 2020 - Q2 2021

ACTIVE CONSTRUCTION

Q3 2021 - Q2 2023

CONSTRUCTION CLOSEOUT

Q2 2023 - Q3 2023

ORIGINAL SCHEDULE Q1 2021

2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

- Media Center
- School Improvements
- Furniture
- Digital Marquee

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

IMPLEMENTATION

Q2 2019 (Actual: 05/2019)

COMPLETE

TBD

MUSIC



COMPLETE

SCOPE

205 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

306 Items Delivered

FLAG COMMENTS: