

SUNRISE MIDDLE SCHOOL



Address	1750 NE 14 STREET, FORT LAUDERDALE 33304
Location Number	0251
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget	\$7,173,050
Total Facilities Budget	\$6,756,050

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

A roofing curb is being installed as roofing repairs remain ongoing.

PROJECT SCOPE

Additional Funding - Board Approved 10/2/19 (JJ-1)	\$3,950,050
Building Envelope Improvements	\$2,071,000
Electrical Improvements	\$424,000
Fire Sprinklers	\$12,000
HVAC Improvements	\$118,000
Safety / Security Upgrade	\$81,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q3 2016 - Q3 2016

HIRE DESIGNER

Q3 2016 - Q2 2017

PROJECT DESIGN

Q2 2017 - Q1 2019

HIRE CONTRACTOR

Q1 2018 - Q4 2019

ACTIVE CONSTRUCTION

Q4 2019 - Q1 2022

CONSTRUCTION CLOSEOUT

Q1 2022 - Q1 2022

ORIGINAL SCHEDULE Q3 2019

2018 SCHEDULE Q4 2020

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- Projectors
- Two-way Radios
- Cafeteria Sound System
- Outdoor Benches
- Digital Marquee
- Fabric Awning
- Guest Leather Chairs

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

IMPLEMENTATION

Q4 2016 (Actual: 11/2016)

COMPLETE

Q1 2020 (Actual: 03/2020)

MUSIC



COMPLETE

SCOPE

56 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

429 Items Delivered

FLAG:

COMMENTS: Project schedule advanced 120 days.