# THURGOOD MARSHALL ELEMENTARY SCHOOL



Address	800 NW 13 STREET, FORT LAUDERDALE 33311
Location Number	3291
<b>Board District</b>	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget	\$2,298,736
Total Facilities Budget	\$4,426,433

### PRIMARY RENOVATIONS

#### **CURRENT PHASE**

## HIRE CONTRACTOR

#### **PROJECT UPDATE**

The school is in the process of hiring a contractor to complete its renovations.

#### **PROJECT SCOPE**

ADA Restrooms	\$53,736
Building Envelope Improvements	\$842,000
HVAC Improvements	\$1,104,000
Additional Funding – Board Approved 3/10/21 (JJ-1)	\$2,426,697

#### **2020 RESET SCHEDULE**

(CALENDAR YEAR)

#### PROJECT PLANNING

Q3 2017 - Q4 2017

HIRE DESIGNER

Q3 2017 - Q2 2018

**PROJECT DESIGN** 

Q2 2018 - Q2 2021

HIRE CONTRACTOR

Q3 2020 - Q2 2021

**ACTIVE CONSTRUCTION** 

Q2 2021 - Q2 2023

#### CONSTRUCTION CLOSEOUT

Q2 2023 - Q3 2023

ORIGINAL SCHEDULE Q3 2020

2018 SCHEDULE Q1 2021

**SCOPE** 

# **SCHOOL CHOICE ENHANCEMENT (SCEP)**

# CURRENT PHASE IMPLEMENTATION

**DELIVERED** 

Lenovo 300e Aiphone

Headphones Lenovo Batteries Laminator Carpet Cleaner Student Chairs Computer Chargers Promethean ActivPanel

Recordex ID Machine

Tables Chairs

Earthwalk Carts

**\$100,000** 

#### **SCHEDULE**

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

#### **IMPLEMENTATION**

Q2 2019 (Actual: 05/2019)

#### COMPLETE

Q2 2020 (Actual: 04/2020)

## **TECHNOLOGY**



COMPLETE

282 Items Delivered

FLAG: B

**COMMENTS:** Project schedule advanced 77 days.





