## **Deerfield Park Elementary School**



Address650 SW 3 ALocation Num:391Board District:7Board Member:Nora RuperADEFP Budget:\$6,585,840Total Facilities Budget (Sum of Projects):\$6,324,840

650 SW 3 AVENUE, DEERFIELD BEACH 33441 391 7 Nora Rupert \$6,585,840

# PRIMARY RENOVATIONS P.002036 SMART Program Renovations

**CURRENT PHASE** 

#### ACTIVE CONSTRUCTION

#### **PROJECT UPDATE**

Issue in building 2 generated a plan change to the construction method and has been approved by the Bldg. Dept. Preparation to continue with the roof work based on New Approved Plan Change has comments. Both issues have delayed the project. Material pending to be delivered.

#### **PROJECT SCOPE**

04 05 06 07 08

Building Envelope Improvements involving reroofing for Buildings 01 02 03 04 05 06 07 08 HVAC Improvements AHU replacement in buildings 01 02 03

Fire Alarm Improvements to buildings 01 02 03 04 05 06 07 08

## BUDGET

Design	\$425,000
Construction	\$4,433,881
Direct Purchase	\$311,425
Construction Mgmt	\$684,732
Contingency	\$347,802
Consultants	\$11,000
Utilities	\$11,000
Project Total:	\$6,224,840

### 2020 RESET SCHEDULE (CALENDAR YEAR) PROJECT PLANNING Q2 2017 - Q3 2017 HIRE DESIGNER Q2 2017 - Q1 2018 PROJECT DESIGN Q1 2018 - Q1 2019 HIRE CONTRACTOR Q4 2018 - Q3 2020 ACTIVE CONSTRUCTION Q3 2020 - Q4 2022 CONSTRUCTION CLOSEOUT Q4 2022 - Q1 2023

460 Items Delivered

COMPLETE

SCHOOL CHOICE ENHANCEME	NT (SCEP)	MUSIC
CURRENT PHASE	BUDGET	✓ <u>SCOPE</u>
IMPLEMENTATION	\$100,000	326 Instruments Delivered
DELIVERED	IN PROGRESS	COMPLETE
Digital marquee	e TVs and production studio	TECHNOLOGY
		SCOPE

# FLAG: AECOM

