

Nob Hill Elementary School



Address: 2100 NW 104 AVENUE, SUNRISE 33322
 Location Num: 2671
 Board District: 6
 Board Member: Laurie Rich Levinson
 ADEFP Budget: \$2,404,612
 Total Facilities Budget (Sum of Projects): \$2,850,000

PRIMARY RENOVATIONS P.002112 SMART Program Renovations

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The Construction Bid Recommendation was awarded on 6/22/2021. The Letter of Recommendation (LOR) was extended through 7/2/2021.

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.)
 Electrical Improvements
 Fire Alarm
 Fire Sprinklers
 HVAC Improvements
 Media Center improvements

BUDGET

| | |
|-----------------------|--------------------|
| Design | \$164,692 |
| Construction | \$2,097,000 |
| FF&E and Technology | \$38,575 |
| Construction Mgmt | \$311,925 |
| Contingency | \$132,808 |
| Consultants | \$5,000 |
| Project Total: | \$2,750,000 |

2020 RESET SCHEDULE

(CALENDAR YEAR)

| |
|------------------------------|
| PROJECT PLANNING |
| Q3 2017 - Q4 2017 |
| HIRE DESIGNER |
| Q3 2017 - Q2 2018 |
| PROJECT DESIGN |
| Q2 2018 - Q4 2019 |
| HIRE CONTRACTOR |
| Q2 2018 - Q3 2021 |
| ACTIVE CONSTRUCTION |
| Q3 2021 - Q3 2023 |
| CONSTRUCTION CLOSEOUT |
| Q3 2023 - Q4 2023 |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

BUDGET

\$100,000

IN PROGRESS

Murals
 interior painting (hallways
 cafeteria walls
 etc.)
 tracker
 projectors
 indoor furniture

MUSIC

✓
COMPLETE

SCOPE

196 Instruments Delivered

TECHNOLOGY

✓
COMPLETE

SCOPE

317 Items Delivered