

## **Riverglades Elementary School**



Address 7400 PARKSIDE DRIVE, PARKLAND 33067 Location Num: 2891

Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$11,430,602
Total Facilities Budget (Sum of Projects): \$3,218,177

## PRIMARY RENOVATIONS P.001866 SMART Program Renovation

## **CURRENT PHASE**

### **ACTIVE CONSTRUCTION**

#### **PROJECT UPDATE**

Roof flashing in progress in all buildings.

### **PROJECT SCOPE**

Fire Sprinklers Building 1,2,3,4,6, Fire Alarm replace entire alarm system, HVAC Improvements, Building Envelope Improvements re-roofing building 1,2,5,6.

#### **BUDGET**

Design	\$286,000
Construction	\$2,007,975
Direct Purchase	\$281,271
Construction Mgmt	\$343,000
Contingency	\$188,931
Consultants	\$6,000
Utilities	\$5,000
Project Total:	\$3,118,177

φ3,110,17

#### **2020 RESET SCHEDULE**

CALENDAD VEAD

PROJECT PLANNING

Q4 2016 - Q4 2016

HIRE DESIGNER

Q4 2016 - Q2 2017

PROJECT DESIGN

Q2 2017 - Q1 2019

HIRE CONTRACTOR

Q1 2018 - Q4 2019

ACTIVE CONSTRUCTION

Q4 2019 - Q2 2022

CONSTRUCTION CLOSEOUT

Q2 2022 - Q3 2022

## SCHOOL CHOICE ENHANCEMENT (SCEP)

#### **CURRENT PHASE**

PLANNING/DESIGN

### **BUDGET**

\$100,000

#### **IN PROGRESS**

Proposals are being coordinated for scope and ballot development.

# MUSIC

SCOPE

COMPLETE

436 Instruments Delivered

### **TECHNOLOGY**

COMPLETE

**SCOPE** 

287 Items Delivered





