

Seminole Middle School



6200 SW 16 STREET, PLANTATION 33317 Address Location Num: 1891

Board District: 6

Board Member: Laurie Rich Levinson

ADEFP Budget: \$5,345,000

Total Facilities Budget (Sum of Projects): \$4,719,000

PRIMARY RENOVATIONS P.002047 SMART Program Renovations

CURRENT PHASE

PROJECT UPDATE

Building Dept. received 100% CD R01 comment responses on 5/11/21. Building Dept. R02 review in progress as of 6/30/21. Roofing approved. 8 of 9 disciplines are revise and resubmit.

PROJECT SCOPE

Building Envelope Improvements- Re-roofing at Buildings 1,3,4,5,85 & 86. , Storefront Windows Replacement Building Envelope Improvements- Storefront Windows Replacement

Fire Alarm System to be replaced. Fire Sprinklers at Bldg. 1. & Fire Loop

HVAC Improvements- Replace Components and Test & Balance.

Media Center Improvements ADA Restroom Improvements

Design	\$372,500
Construction	\$2,900,000
FF&E and Technology	\$62,072
Construction Mgmt	\$1,075,000
Contingency	\$190,928
Consultants	\$9,000
Utilities	\$9,500

\$4,619,000 Project Total:

2020 RESET SCHEDULE

PROJECT PLANNING

Q2 2017 - Q3 2017

HIRE DESIGNER

Q2 2017 - Q2 2018

Q2 2018 - Q3 2021

HIRE CONTRACTOR

Q3 2021 - Q4 2022

ACTIVE CONSTRUCTION

Q4 2022 - Q3 2025

CONSTRUCTION CLOSEOUT Q3 2025 - Q3 2025

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Pressure Cleaner (Facilities) Projectors iPad Printers storage Racks Action Camera

Think Vision Monitor

security enhancement for the Single Point of Entry (electric strikes)

Two-way radios laptops

office furniture (partial) External hard drives

BUDGET \$100,000

ATHLETICS



SCOPE

Track

MUSIC



SCOPE

57 Instruments Delivered

TECHNOLOGY



SCOPE

496 Items Delivered

FLAG:



