

Silver Palms Elementary School



Address: 1209 NW 155 AVENUE, PEMBROKE PINES 33028
 Location Num: 3491
 Board District: 2
 Board Member: Patricia Good
 ADEFP Budget: \$1,876,000
 Total Facilities Budget (Sum of Projects): \$3,716,400

PRIMARY RENOVATIONS P.002146 SMART Program Renovations

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

The shop drawing submittals are in process, the roof binder is pending the building department approval, a meeting on site with the principal was held to discuss staging area and phasing plan.

PROJECT SCOPE

Work of this contract comprises general construction of for building envelope improvements including cleaning existing aluminum covered walkway, re-roofing buildings 1,2 and 75, exterior stucco repair and paint of building 75.

BUDGET

Design	\$150,000
Construction	\$2,870,140
Construction Mgmt	\$416,000
Contingency	\$177,260
Consultants	\$3,000
Project Total:	\$3,616,400

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING
Q3 2017 - Q1 2018
HIRE DESIGNER
Q3 2017 - Q3 2018
PROJECT DESIGN
Q3 2018 - Q4 2019
HIRE CONTRACTOR
Q1 2020 - Q2 2021
ACTIVE CONSTRUCTION
Q3 2021 - Q2 2023
CONSTRUCTION CLOSEOUT
Q2 2023 - Q3 2023

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Retrofitting the existing digital marquee school beautification; media center/ school Improvements furniture

BUDGET

\$100,000

MUSIC

✓
COMPLETE

SCOPE

205 Instruments Delivered

TECHNOLOGY

✓
COMPLETE

SCOPE

306 Items Delivered

FLAG: