

2020 RESET SCHEDULE

PROJECT PLANNING

Q3 2017 - Q4 2017

Q3 2017 - Q2 2018

PROJECT DESIGN Q2 2018 - Q2 2021

HIRE CONTRACTOR

ACTIVE CONSTRUCTION

CONSTRUCTION CLOSEOUT

Q3 2020 - Q2 2021

Q2 2021 - Q2 2023

Q2 2023 - Q3 2023

282 Items Delivered

HIRE DESIGNER

(CALENDAR YEAF

Thurgood Marshall Elementary School



Address800 NW 13Location Num:3291Board District:5Board Member:Dr. RosalineADEFP Budget:\$4,725,433Total Facilities Budget (Sum of Projects):\$4,526,433

800 NW 13 STREET, FORT LAUDERDALE 33311 3291 5 Dr. Rosalind Osgood \$4,725,433 \$4,526,422

PRIMARY RENOVATIONS P.001674 SMART Program Renovations

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

The shop drawing submittal process is in progress but the mechanical engineer is behind on submittals for the equipment. A professional consultant indicated 2 air handlers are being redesigned which will cause delays for those units. The cooling tower was redesigned to a gear drive system from a belt drive and is to be re-submitted. The roofing binder was approved by Building Department on 6/24/2021.

BUDGET

\$100,000

IN PROGRESS

Promethean board

Promethean fixed height mobile stand

PROJECT SCOPE

- Re-roofing of Buildings 1 6
- Repair aluminum covered walkways
- Remodel (2) ADA Restrooms in Building 1B

- Replacement of (1) Chiller in Building 1B, (2) Cooling Towers in Building 1, (8) Chilled water central station Air Handler Units,

(12) electronic duct heaters, (9) stand alone Air Handler Unit

Controllers,, (1) DX Split System Central Statin Air Handler Unit

- Addition of (1) Refrigerant Monitor System in Chiller Room

- Remove and Reinstall (4) Exhaust Fans, (1) Kitchen Grease

Fan, (1) Kitchen Grease Hood Supply Air Fan, (6) Exhaust Air Air Vents, (7) Outside Air Intake Vents

- Replace (4) DX Package Wall Mounted Air Conditioning Units

- Replacement of Breakers, Disconnect Switch, AHU &

Condensing Unit Conduit and Wiring

- Electrical for Chillers, Pumps, Cooling Towers

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone Recordex ID machine tables chairs headphones Lenovo batteries laminator carpet cleaner

earthwalk carts

laptops

student chairs computer chargers

BUDGET

	Project Total:	\$4,426,433
	Consultants	\$6,000
it	Contingency	\$199,857
,	Construction Mgmt	\$518,436
	Construction	\$3,532,140
	Design	\$170,000

TECHNOLOGY SCOPE

COMPLETE

FLAG: AECOM

