

Fort Lauderdale High School



Address 1600 NE 4 AVENUE, FORT LAUDERDALE 33305 Location Num: 951

Location Num: 99
Board District: 3

Board Member: Sarah Leonardi ADEFP Budget: \$7,309,418 Total Facilities Budget (Sum of Projects): \$3,872,887

PRIMARY RENOVATIONS P.001839 SMART Program Renovation

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Building 9 stucco repair is in progress - 90% complete. All other scope is completed

PROJECT SCOPE

Exterior lighting improvements throughout, HVAC Improvements, duct heater, AHU, Control, Windows mount A/C Building 4, Building Envelope Improvements, Re-Roof Buildings 4, 8, 9, & 10

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$192,000	\$168,988	\$23,012
Construction	\$2,745,898	\$2,533,914	\$211,984
Direct Purchase	\$325,072	\$325,072	\$0
Construction Mgmt	\$394,995	\$277,321	\$117,674
Contingency	\$104,922		\$104,922
Consultants	\$10,000		\$10,000
Project Total:	\$3,772,887	\$3,305,295	\$467,592

2020 RESET SCHEDULE

ALENDAD VEAD

PROJECT PLANNING Q3 2016 - Q3 2016 HIRE DESIGNER

02 2040 02 2047

Q3 2016 - Q2 2017

Q2 2017 - Q1 2019

JZ Z017 - Q1 Z019

HIRE CONTRACTOR

Q1 2018 - Q4 2019

ACTIVE CONSTRUCTION

Q4 2019 - Q1 2022

CONSTRUCTION CLOSEOUT

Q1 2022 - Q2 2022

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf carts digital scoreboard tables

Digital Marquee & outdoor concrete patio tables

BUDGET

\$100,000

ATHLETICS

COMPLETE

RISK LEVEL

SCOPE

Weight Room

MUSIC

COMPLETE

SCOPE

190 Instruments delivered

FLAG:

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:

Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:

The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:

The risk is low and further risk reducing measures are not necessary.

Page 181 - FY22 Q1



