

Annabel C. Perry Pre K - 8 (f.k.a. Annabel C. Perry Elementary)



Address: 6850 SW 34 STREET, MIRAMAR 33023
Location Num: 1631
Board District: 1
Board Member: Ann Murray
ADEFP Budget: \$5,478,037
Total Facilities Budget (Sum of Projects): \$680,500

PRIMARY RENOVATIONS P.002814 Kitchen HVAC - SMART Program

CURRENT PHASE

RISK LEVEL

HIRE CONTRACTOR



PROJECT UPDATE

NTP in progress. 10% completed

PROJECT SCOPE

HVAC Improvement in the Kitchen

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$30,500	\$15,900	\$14,600
Construction	\$497,000	\$950	\$496,050
Construction Mgmt	\$29,000	\$0	\$29,000
Contingency	\$49,000	\$0	\$49,000
Consultants	\$5,000	\$0	\$5,000
Misc Construction	\$70,000	\$0	\$70,000
Project Total:	\$680,500	\$16,850	\$663,650

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Front office renovation
student laptops
golf cart
Athletics equipment
Outdoor furniture
Digital marquee
floor mats
front door wrap
minifridge
presentation cabinets and chain link fence artwork.

BUDGET

\$100,000

MUSIC

SCOPE

80 Instruments Delivered

TECHNOLOGY

SCOPE

246 Items Delivered

TRAFFIC LIGHT INDICATOR OF VARIOUS RISK LEVELS



HIGH:
Further analysis should be performed, if this risk still shows unacceptable or medium risk redesign and or other changes should be introduced to reduce the criticality.

MEDIUM:
The risk may be acceptable but redesign or other changes should be considered if reasonably practical.

LOW:
The risk is low and further risk reducing measures are not necessary.