

Central Park Elementary School



Address: 777 N NOB HILL ROAD, PLANTATION 33322
 Location Num: 2641
 Board District: 6
 Board Member: Manuel A. Serrano
 ADEFP Budget: \$8,538,960
 Total Facilities Budget (Sum of Projects): \$7,973,000

PRIMARY RENOVATIONS P.001757 Central Park ES - GOB Renovations

CURRENT PHASE

RISK LEVEL

5-Construction



PROJECT UPDATE

The existing ducts were attached to the new curbs. Bass United worked on the existing fire alarm that had issues that are not associated with the GOB project.

PROJECT SCOPE

Fire Sprinkler Building 2 HVAC Improvements: Buildings 1 (1-AHU, 9-FCU), 2 (5-AHU, 2-Chillers, & 6-FCU), 3 (2-AHU), 4:(9-FCU), 5 (13 FCU), & 6 (7 FCU). Music (Room 202) and Art (Room 201) Room Improvements Aluminum Covered Walkways Replacement Aluminum Window Replacement: Portables Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 8, 9, & 10

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$546,860	\$528,611	\$18,249
Construction	\$5,276,042	\$3,221,461	\$2,054,581
FF&E and Technology	\$25,911		\$25,911
Direct Purchase	\$899,756	\$899,753	\$3
Construction Mgmt	\$877,030	\$519,016	\$358,014
Contingency	\$300,401		\$300,401
Consultants	\$38,000		\$38,000
Utilities	\$9,000		\$9,000
Project Total:	\$7,973,000	\$5,168,841	\$2,804,159

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Computer carts, printers, classroom furniture, science lab materials, bulletin boards, carpet replaced in FISH 301 & blinds, Indoor Classroom Furniture

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE **SCOPE**
NULL

MUSIC

✓ COMPLETE **SCOPE**
325 Instruments Delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**
229 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.