

# **Endeavour Primary Learning Center**



Address 2701 NW 56 AVENUE, LAUDERHILL 33313

**Location Num:** 3301 **Board District:** 5

**Board Member:** Daniel P. Foganholi

ADEFP Budget: \$2,612,789 Total Facilities Budget (Sum of Projects): \$2,360,790

#### PRIMARY RENOVATIONS P.002111 Endeavour Primary Learning Center ES- SMART Program Renovations

**CURRENT PHASE RISK LEVEL** 

## 5-Construction

No Risk

# **PROJECT UPDATE**

LW has been started in upper roof.

## **PROJECT SCOPE**

The scope includes roofing building's #1 and#2. Replacement of chiller. Building #2 test and balance

#### **BUDGET**

	Current Budget	Actuals	Remaining Budget	
Design	\$100,000	\$75,297	\$24,703	
Construction	\$1,991,640	\$1,334,468	\$657,172	
Construction Mgmt	\$206,111	\$204,275	\$1,836	
Contingency	\$57,556		\$57,556	
Consultants	\$5,483	\$3,246	\$2,237	
Project Total:	\$2,360,790	\$1,617,286	\$743,504	

#### FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

# SCHOOL CHOICE ENHANCEMENT (SCEP)

**CURRENT PHASE** 

COMPLETE

**DELIVERED** 

Strike for the main entrance (SPE), video equipment for broadcasting studio, headphones, projectors, picnic tables, poster maker, ID machine, Cafeteria Sound System, Playground upgrades (K-2)

**BUDGET** 

\$100,000

**IN PROGRESS** 

Indoor Furniture

#### **ATHLETICS SCOPE** COMPLETE NULL

MUSIC

**SCOPE** 

**709 Instruments delivered** 

**TECHNOLOGY** 

**SCOPE** 

COMPLETE 211 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

