

**Nova Dwight D. Eisenhower Elementary School**



Address: 6501 SW 39 STREET, DAVIE 33314  
 Location Num: 1271  
 Board District: 6  
 Board Member: Manuel A. Serrano  
 ADEFP Budget: \$1,325,000  
 Total Facilities Budget (Sum of Projects): \$3,010,016

**PRIMARY RENOVATIONS P.002145 Nova Dwight D. Eisenhower ES - SMART Program Renovations**

**CURRENT PHASE**

**5-Construction**

**RISK LEVEL**

No Risk

**PROJECT UPDATE**

NTP issued on 9/30/22. Contractor is working on preconstruction activities.

**PROJECT SCOPE**

Roofing Replacement at Buildings 3, 5 & 85. Aluminum Covered walkways repair. Electrical Improvements- Lighting at Canopies Buildings 6, 7 & 85. Fire Alarm System Replacement Media Center Improvements at Building 1. and ADA Restroom Renovation at Building 1 Room 146, 147.

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$114,000	\$72,373	\$41,627
Construction	\$2,549,777		\$2,549,777
Construction Mgmt	\$191,030	\$148,852	\$42,178
Contingency	\$147,209		\$147,209
Consultants	\$8,000	\$5,294	\$2,706
<b>Project Total:</b>	<b>\$3,010,016</b>	<b>\$226,519</b>	<b>\$2,783,497</b>

**FLAG:**

No Data Available

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

IMPLEMENTATION

**DELIVERED**

Window wraps, laptops, Earthcarts, cable management, washer & dryer, Aiphone, submaster & strike, and morning show equipment

**BUDGET**

\$100,000

**IN PROGRESS**

ThinkCenters

**ATHLETICS**

✓ COMPLETE SCOPE NULL

**MUSIC**

✓ COMPLETE SCOPE NULL

**TECHNOLOGY**

✓ COMPLETE SCOPE 102 Items Delivered

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**  
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**  
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**  
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.