

West Broward High School



Address 500 NW 209 AVENUE, PEMBROKE PINES 33029

Location Num: 3971 **Board District:** 2

Board Member: Torey Alston ADEFP Budget: \$2,016,394 Total Facilities Budget (Sum of Projects): \$438,000

PRIMARY RENOVATIONS P.002087 West Broward HS - SMART HVAC Improvements

CURRENT PHASE RISK LEVEL

9-Closed

PROJECT UPDATE

Project is financially closed out and will no longer be reported on as of FY 22 Q3

PROJECT SCOPE

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$48,725	\$15,600	\$33,125
Construction Mgmt	\$34,164	\$34,164	\$0
Contingency	\$355,111		\$355,111
Project Total:	\$438,000	\$49,764	\$388,236

FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET COMPLETE \$100,000

DELIVERED

Athletic equipment, CDs/DVDs, projectors, picnic benches, Black Magic Studio system, auditorium sound system, floor mats and wall wraps

ATHLETICS

SCOPE

Track , Weight Room

MUSIC

✓ SCOPE

238 Instruments Delivered

TECHNOLOGY

SCOPE

773 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.



