



## Meadowbrook Elementary School

2300 SW 46 AVENUE, FORT LAUDERDALE 33317

|                         |                |
|-------------------------|----------------|
| Location Num            | 0761           |
| Board District          | 3              |
| Board Member            | Sarah Leonardi |
| ADEFP Budget*           | \$1,266,500    |
| Total Facilities Budget | \$993,500      |

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor


Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Voting authorized 02/2020. Due to the health crisis the school has opted to wait until the next school year to vote. Voting completed 09/2020. (4) Projectors, (6) HD Cameras, (103) Laptops, (18) ThinkPad adapters, an Electrical Strike at the Single Point of Entry, Indoor Furniture for multiple areas on order.

### SMART Facilities Update By Project



#### Primary Renovation



**SCOPE:**

|  |             |
|--|-------------|
| Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)   | \$134,000   |
| Deduction of Funding - Board Approved 11/4/20 (JJ-4) | (\$167,500) |
| Electrical Improvements                              | \$333,000   |
| Fire Sprinklers                                      | \$462,000   |
| HVAC Improvements                                    | \$132,000   |

**BUDGET:**

**FLAG:**

**COMMENTS:**

#### School Choice Enhancements\*

Phase: **10% Complete**



**SCOPE:**

|                           |           |
|---------------------------|-----------|
| School Choice Enhancement | \$100,000 |
|---------------------------|-----------|

**BUDGET:**

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.