



Nova Dwight D. Eisenhower Elementary School

6501 SW 39 STREET, DAVIE 33314

Location Num	1271
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,275,000
Total Facilities Budget	\$1,131,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Voting authorized 12/12/2019. Voting completed 02/2020. Window Wraps delivered 03/2020. (75) Laptops 300e, (3) Earthcarts, (45) Cable Management delivered 05/2020. Washer and Dryer install funded. (50) Lenovo 300e - 2nd Gen, (2) Earthwalk carts, (50) Cable management on order. 3D Printer delivered 08/2020. Aiphone, Submaster and Strike, Nova News Basic (Morning Show Equipment) installed 12/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **97% Complete**



SCOPE:	BUDGET:	FLAG:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$99,000	COMMENTS:
Electrical Improvements	\$347,000	
Fire Alarm	\$294,000	
Media Center improvements	\$291,000	

School Choice Enhancements*

Phase: **44% Complete**



SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS:

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.