

# ATLANTIC TECHNICAL COLLEGE, ARTHUR ASHE, JR. CAMPUS



<b>Address</b>	1701 NW 23 AVENUE, FORT LAUDERDALE 33311
<b>Location Number</b>	4702
<b>Board District</b>	5
<b>Board Member</b>	Dr. Rosalind Osgood
<b>ADEFP Budget</b>	\$3,326,449
<b>Total Facilities Budget</b>	\$3,178,449

## PRIMARY RENOVATIONS

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT UPDATE

All renovations are complete, and the campus is awaiting final inspections.

### PROJECT SCOPE

<b>Additional Funding - Board Approved 01/15/19 (JJ-2)</b>	\$1,836,449
<b>Building Envelope Improvements</b>	\$1,200,000
<b>Fire Alarm</b>	\$42,000

### 2020 RESET SCHEDULE

(CALENDAR YEAR)

#### PROJECT PLANNING

Q4 2016 - Q4 2016

#### HIRE DESIGNER

Q1 2017 - Q2 2017

#### PROJECT DESIGN

Q2 2017 - Q3 2018

#### HIRE CONTRACTOR

Q4 2017 - Q1 2019

#### ACTIVE CONSTRUCTION

Q1 2019 - Q2 2021

#### CONSTRUCTION CLOSEOUT

Q2 2021 - Q3 2021

ORIGINAL SCHEDULE Q3 2019

2018 SCHEDULE Q1 2020

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**COMPLETE**

### DELIVERED

Renovation and furniture for the Media Center

### BUDGET

\$100,000

### SCHEDULE

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

#### IMPLEMENTATION

N/A (Actual: N/A)

#### COMPLETE

Q3 2016 (Actual: 12/2016)

FLAG:

COMMENTS: