

ATLANTIC WEST ELEMENTARY SCHOOL



Address	301 NW 69 TERRACE, MARGATE 33063
Location Number	2511
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$3,070,197
Total Facilities Budget	\$2,717,000

PRIMARY RENOVATIONS

CURRENT PHASE

PROJECT DESIGN

PROJECT UPDATE

Construction drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

PROJECT SCOPE

Building Envelope Improvements	\$1,048,000
Fire Sprinklers	\$619,000
HVAC Improvements	\$723,000
Media Center Improvements	\$227,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q2 2016 - Q2 2016

HIRE DESIGNER

Q2 2016 - Q1 2017

PROJECT DESIGN

Q1 2017 - Q2 2021

HIRE CONTRACTOR

Q4 2017 - Q1 2022

ACTIVE CONSTRUCTION

Q1 2022 - Q4 2024

CONSTRUCTION CLOSEOUT

Q4 2024 - Q1 2025

ORIGINAL SCHEDULE Q2 2019

2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Janitorial Equipment

Folding Chairs

Digital Marquee

Front Office Furniture

Shade Structure In PE Court

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q1 2016 (Actual: 01/2016)

IMPLEMENTATION

Q4 2017 (Actual: 10/2017)

COMPLETE

Q2 2018 (Actual: 04/2020)

MUSIC



COMPLETE

SCOPE

592 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

231 Items Delivered

FLAG:

COMMENTS: