

# COOPER CITY HIGH SCHOOL



<b>Address</b>	9401 STIRLING ROAD, COOPER CITY 33328
<b>Location Number</b>	1931
<b>Board District</b>	6
<b>Board Member</b>	Laurie Rich Levinson
<b>ADEFP Budget</b>	\$12,055,872
<b>Total Facilities Budget</b>	\$8,830,000

## PRIMARY RENOVATIONS

### CURRENT PHASE

#### PROJECT DESIGN

### PROJECT UPDATE

Construction drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

### PROJECT SCOPE

Auditorium Accessibility	\$250,000
Building Envelope Improvements	\$844,000
Electrical Improvements	\$428,000
Fire Sprinklers	\$3,583,000
HVAC Improvements	\$2,208,000
Improvements to or Replacement of building 5	\$238,000
Safety / Security Upgrade	\$57,000
STEM Lab Improvements	\$1,001,000

### 2020 RESET SCHEDULE

(CALENDAR YEAR)

#### PROJECT PLANNING

Q4 2017 - Q4 2017

#### HIRE DESIGNER

Q3 2017 - Q3 2018

#### PROJECT DESIGN

Q3 2018 - Q3 2021

#### HIRE CONTRACTOR

Q3 2017 - Q1 2022

#### ACTIVE CONSTRUCTION

Q1 2022 - Q1 2025

#### CONSTRUCTION CLOSEOUT

Q1 2025 - Q2 2025

ORIGINAL SCHEDULE Q2 2021

2018 SCHEDULE Q2 2022

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

#### IMPLEMENTATION

### BUDGET

\$100,000

### SCHEDULE

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

#### IMPLEMENTATION

Q2 2020 (Actual: 04/2020)

#### COMPLETE

TBD

## ATHLETICS



#### COMPLETE

### SCOPE

Weight Room

## MUSIC



#### COMPLETE

### SCOPE

166 Instruments Delivered

## TECHNOLOGY



#### COMPLETE

### SCOPE

150 Items Delivered

FLAG:

COMMENTS: