

EVERGLADES ELEMENTARY SCHOOL



Address	2900 BONAVENTURE BOULEVARD, WESTON 33331
Location Number	2942
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget	\$2,941,500
Total Facilities Budget	\$2,444,500

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Roofing repairs are complete, and the installation of a roof ladder is all that remains.

PROJECT SCOPE

Additional Funding - Board Approved 05/07/19 (JJ-1)	\$1,132,500
Building Envelope Improvements	\$1,033,000
HVAC Improvements	\$179,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q4 2016 - Q4 2016

HIRE DESIGNER

Q4 2016 - Q2 2017

PROJECT DESIGN

Q2 2017 - Q4 2018

HIRE CONTRACTOR

Q4 2017 - Q2 2019

ACTIVE CONSTRUCTION

Q2 2019 - Q2 2021

CONSTRUCTION CLOSEOUT

Q2 2021 - Q3 2021

ORIGINAL SCHEDULE Q2 2019

2018 SCHEDULE Q2 2020

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

- Student Laptops
- Scholastic Resource Room Upgrade (Media Center)
- Windscreen for the Playground
- Aiphone
- Proximity Card Reader
- Aiphone Sub-master

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

IMPLEMENTATION

Q2 2017 (Actual: 04/2017)

COMPLETE

TBD

MUSIC



COMPLETE

SCOPE

340 Instruments delivered

TECHNOLOGY



COMPLETE

SCOPE

448 Items Delivered

FLAG:

COMMENTS: Project schedule advanced 35 days.