

FLAMINGO ELEMENTARY SCHOOL



Address	1130 SW 133 AVENUE, DAVIE 33325
Location Number	2541
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget	\$5,393,630
Total Facilities Budget	\$2,260,000

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

HVAC and fire alarm improvements are being made in the mechanical room.

PROJECT SCOPE

Additional Funding - Board Approved 05/19/20 (JJ-12)	\$205,000
Building Envelope Improvements	\$227,000
HVAC Improvements	\$1,443,000
Media Center Improvements	\$285,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q4 2017 - Q4 2017

HIRE DESIGNER

Q4 2017 - Q2 2018

PROJECT DESIGN

Q2 2018 - Q4 2019

HIRE CONTRACTOR

Q1 2019 - Q3 2020

ACTIVE CONSTRUCTION

Q3 2020 - Q3 2022

CONSTRUCTION CLOSEOUT

Q3 2022 - Q4 2022

ORIGINAL SCHEDULE Q4 2019

2018 SCHEDULE Q1 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Partial Replacement of Sand with PIP Rubber in the Playground

Golf Cart

iPad

Laptops

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2016 (Actual: 12/2016)

IMPLEMENTATION

Q4 2017 (Actual: 11/2017)

COMPLETE

Q1 2018 (Actual: 03/2018)

MUSIC



COMPLETE

SCOPE

383 Instruments delivered

TECHNOLOGY



COMPLETE

SCOPE

250 Items Delivered

FLAG:

COMMENTS: