

FLORANADA ELEMENTARY SCHOOL



Address	5251 NE 14 WAY, FORT LAUDERDALE 33334
Location Number	0851
Board District	3
Board Member	Sarah Leonard
ADEFP Budget	\$3,301,520
Total Facilities Budget	\$2,946,520

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Contractors are currently preparing the campus for construction.

PROJECT SCOPE

Additional Funding - Board Approved 06/23/20 (JJ-2)	\$2,062,840
Building Envelope Improvements	\$718,000
HVAC Improvements	\$58,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q2 2017 - Q2 2017

HIRE DESIGNER

Q2 2017 - Q4 2017

PROJECT DESIGN

Q1 2018 - Q2 2019

HIRE CONTRACTOR

Q2 2019 - Q4 2020

ACTIVE CONSTRUCTION

Q4 2020 - Q4 2022

CONSTRUCTION CLOSEOUT

Q4 2022 - Q1 2023

ORIGINAL SCHEDULE Q1 2020

2018 SCHEDULE Q1 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Interactive Projectors

Digital Marquee

BUDGET

\$100,000

+ **ADDITIONAL FUNDING** of \$7,680

SCHEDULE (CALENDAR YEAR)

PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

IMPLEMENTATION

Q2 2017 (Actual: 05/2017)

COMPLETE

Q4 2017 (Actual: 06/2020)

MUSIC



COMPLETE

SCOPE

262 Instruments delivered

TECHNOLOGY



COMPLETE

SCOPE

400 Items Delivered

FLAG:

COMMENTS: