

FORT LAUDERDALE HIGH SCHOOL



Address	1600 NE 4 AVENUE, FORT LAUDERDALE 33305
Location Number	0951
Board District	3
Board Member	Sarah Leonard
ADEFP Budget	\$7,309,418
Total Facilities Budget	\$3,993,887

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Roofing repairs and the installation of water chiller piping are currently underway.

PROJECT SCOPE

Additional Funding - Board Approved 08/06/19 (JJ-2)	\$1,363,887
Building Envelope Improvements	\$556,000
Electrical Improvements	\$692,000
HVAC Improvements	\$1,161,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q3 2016 - Q3 2016

HIRE DESIGNER

Q3 2016 - Q2 2017

PROJECT DESIGN

Q2 2017 - Q1 2019

HIRE CONTRACTOR

Q1 2018 - Q4 2019

ACTIVE CONSTRUCTION

Q4 2019 - Q1 2022

CONSTRUCTION CLOSEOUT

Q1 2022 - Q2 2022

ORIGINAL SCHEDULE Q3 2019

2018 SCHEDULE Q4 2020

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- Golf Carts
- Digital Scoreboard Tables
- Digital Marquee
- Outdoor Concrete Patio Tables

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

IMPLEMENTATION

Q4 2017 (Actual: 10/2017)

COMPLETE

Q2 2018 (Actual: 09/2018)

ATHLETICS



COMPLETE

SCOPE

Weight Room

MUSIC



COMPLETE

SCOPE

190 Instruments delivered

FLAG:

COMMENTS: