

LAUDERHILL-PAUL TURNER ELEMENTARY SCHOOL



| | |
|--------------------------------|-------------------------------------|
| Address | 1500 NW 49 AVENUE, LAUDERHILL 33313 |
| Location Number | 1381 |
| Board District | 5 |
| Board Member | Dr. Rosalind Osgood |
| ADEFP Budget | \$2,791,000 |
| Total Facilities Budget | \$2,395,000 |

PRIMARY RENOVATIONS

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

PROJECT SCOPE

| | |
|---------------------------------------|-------------|
| Building Envelope Improvements | \$1,235,000 |
| Fire Sprinklers | \$912,000 |
| HVAC Improvements | \$148,000 |

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q2 2017 - Q3 2017

HIRE DESIGNER

Q3 2017 - Q1 2018

PROJECT DESIGN

Q2 2018 - Q3 2019

HIRE CONTRACTOR

Q3 2019 - Q3 2021

ACTIVE CONSTRUCTION

Q3 2021 - Q4 2023

CONSTRUCTION CLOSEOUT

Q4 2023 - Q1 2024

ORIGINAL SCHEDULE Q3 2020

2018 SCHEDULE Q3 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

PLANNING/DESIGN

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

IMPLEMENTATION

TBD

COMPLETE

TBD

MUSIC



COMPLETE

SCOPE

202 Instruments delivered

TECHNOLOGY



COMPLETE

SCOPE

258 Items Delivered

FLAG:

COMMENTS: