

# LIBERTY ELEMENTARY SCHOOL



Address	2450 BANKS ROAD, MARGATE 33063
Location Number	3821
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$1,008,093
Total Facilities Budget	\$565,093

## PRIMARY RENOVATIONS

### CURRENT PHASE

**CLOSEOUT**

### PROJECT UPDATE

All campus renovations are complete.

### PROJECT SCOPE

Additional Funding - Board Approved 12/10/19 (JJ-5)	\$88,093
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
HVAC Improvements	\$65,000
Music Room Renovation	\$136,000
PE/Athletic Improvements	\$7,000

### 2020 RESET SCHEDULE (CALENDAR YEAR)

#### PROJECT PLANNING

Q2 2017 - Q2 2017

#### HIRE DESIGNER

Q2 2017 - Q4 2017

#### PROJECT DESIGN

Q1 2018 - Q1 2019

#### HIRE CONTRACTOR

Q2 2019 - Q1 2020

#### ACTIVE CONSTRUCTION

Q1 2020 - Q4 2020

#### CONSTRUCTION CLOSEOUT

Q4 2020 - Q2 2021

ORIGINAL SCHEDULE Q1 2020

2018 SCHEDULE Q1 2021

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**COMPLETE**

### DELIVERED

Chairs  
 TVs for the Classrooms  
 Cafeteria Sound System  
 Media TV Production System  
 Digital Marquee

### BUDGET

\$100,000

### SCHEDULE

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

#### IMPLEMENTATION

Q1 2016 (Actual: 02/2016)

#### COMPLETE

Q2 2018 (Actual: 11/2017)

## MUSIC



**COMPLETE**

### SCOPE

381 Instruments delivered

## TECHNOLOGY



**COMPLETE**

### SCOPE

394 Items Delivered

FLAG:

COMMENTS: