

MEADOWBROOK ELEMENTARY SCHOOL



Address	2300 SW 46 AVENUE, FORT LAUDERDALE 33317
Location Number	0761
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget	\$1,266,500
Total Facilities Budget	\$993,500

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Contractors are currently preparing the campus for construction.

PROJECT SCOPE

Building Envelope Improvements	\$134,000
Deduction of Funding - Board Approved 11/4/20 (JJ-4)	(\$167,500)
Electrical Improvements	\$333,000
Fire Sprinklers	\$462,000
HVAC Improvements	\$132,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q3 2017 - Q3 2017

HIRE DESIGNER

Q3 2017 - Q1 2018

PROJECT DESIGN

Q2 2018 - Q2 2019

HIRE CONTRACTOR

Q2 2018 - Q1 2021

ACTIVE CONSTRUCTION

Q1 2021 - Q2 2022

CONSTRUCTION CLOSEOUT

Q2 2022 - Q3 2022

ORIGINAL SCHEDULE Q2 2020

2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

- Electric Strike
- Indoor Furniture For Multiple Areas
- Projectors
- HD Cameras
- Laptops
- Thinkpad Adapters

BUDGET

\$100,000

IN PROGRESS

Digital Marquee

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

IMPLEMENTATION

Q3 2020 (Actual: 09/2020)

COMPLETE

TBD

MUSIC



COMPLETE

SCOPE

307 Instruments delivered

TECHNOLOGY



COMPLETE

SCOPE

472 Items Delivered

FLAG:
 COMMENTS:

FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

*2020 schedule milestone dates reflect current trends and market conditions.